

COPY.

Lloyd's Register of Shipping,

71, Fenchurch Street, E.C.

8th September, 1916.

Dear Sirs,

I have to inform you that I am in receipt of a First Entry Report from the Society's Surveyors at Leith on the S.S. "COUNTESS OF MAR", built at Alloa by the Forth Shipbuilding & Engineering Co. Ltd., stating that this vessel has proceeded to the works of the North Eastern Marine Engineering Co. at your port to receive her machinery and boilers,

To complete the survey for classification of this vessel the following requires to be done:-

All water ballast tanks to be tested in way of gusset angles.

After peak tank top and bulkhead to be tested when stern tube is fitted.

Downton pump and hand pumps to be tested.

Watertight doors to be tried.

Athwartship brackets to be fitted to all hold channel pillars.

Pump'ng arrangements to be examined.

Lloyd's Register
Foundation
W94/2036/2

COPY.

Freeboard to be marked.

Deck plating and casings (in way of machinery space) to be completed as necessary.

I shall therefore be glad if you will give this case the necessary attention.

I am, Dear Sirs,

Yours faithfully,

Assistant to the Secretary.

The Surveyors,

NEWCASTLE-ON-TYNE.



© 2020

Lloyd's Register
Foundation

W941-0136 2/2