

2 626

Schooner Anne of Wexford

Additional Explanation of Survey

The Strake of Deck plank referred to in your letter of 21st Augt. was not taken out, but in place of it, removed the Plank under the Deck Beams was taken out and the Beam ends fully exposed were bored and found perfectly sound the Beam arm, of the Iron Hanging Knus were reamed for larger Bolts and well secured, every thing requisite for Section 60 has been complied with the vessel is worthy to be classed A1 in Red the Stops were properly put in between the frame timbers and the vessel is fully salted where it was possible to get at the frame, the only exception being the Keelson & Deck Beams

hoping the explanation will be sufficient

I am you etc.

Wexford

Sep^r 5 1885

Sir, Lloyd's London



© 2022 Lloyd's

Wexford

Lloyd's Register
Foundation

WEY 03-0252