

Whitehaven Report No 3885.

No. 35.

LLOYD'S REGISTER OF BRITISH AND FOREIGN SHIPPING

(Received in London Office)



TESTS OF BOILER STEEL.

Tests of 4 Steel plates manufactured by Messrs John Brown & Co Sheffield for Boiler No. to be constructed by Messrs Napier & MacAlister for Dunsmuir & Jackson supplied to the No 80 Boiler Glasgow. Date first visit 13 Oct last visit 13 Oct No. of Visits 3

The 4 plates specified in the accompanying copy of Advice Notes were rolled from 4 charges. The tensile test has been applied to 1 samples as set forth below, and the temper and bending tests to all the plates with satisfactory results

When a second test is applied, the result should be recorded immediately below the record of the original test. The number of plates or bars included in a rejection must be clearly stated.

No.	Purpose.	Charge Mark	No. of plates or bars in same charge	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins. %	Remarks.
					Thickn.	Brdth.	Area.	Total.	Sq. Inch.		
					Ins.	Ins.	Ins.	Tons.	Tons.		
183	Flues	287/13	1	183	70	138	966	26	26.9	26	

D.P.  
2/11/87

Fee ..... £ : :

Expenses £ : :

£ : :

To be paid by



© 2021

Surveyor, Lloyd's Register

London