

# Lloyd's Register of Shipping.

Ship's Name *"EMPIRE CELTIC"*

Official No. \_\_\_\_\_

Memorandum of alterations reported since ship was surveyed for assignment of Load Lines  
in *December 1946*

Two conical ventilators at forward end of No.2 hatchway now removed and deck  
efficiently blanked off with welded plates. ✓

Three square mushroom head ventilator coamings removed and replaced by efficient  
bolted portable coamings of strong construction and same height as original, and  
mushroom heads replaced. *Portable steel plate blanks provided for closing when coamings removed.*

Deck hose tested adjacent to the above, and found satisfactory. ✓ *(Can be made watertight!)*

These alterations made to increase deck cargo stowage.

*C. Lloyd Roberts*

Surveyor to Lloyd's Register of Shipping,  
LONDON.

12.10.49.

*[Signature]*

12 NOV 1949