

5/10

CASE NO 217 0

SHIP: mr ATALANTA

SHIPBUILDERS: Eriksberg Mek Verks.

ENGINEERS: MAN

YARD NO

Eng.No
Order No
Contr.No H2960

IT IS SUBMITTED the Augsburg Surveyors

be informed the torsional vibration characteristics of the
shafting installation of the auxiliary machinery have been
examined in conjunction with the Engine Builders' calculations
and merit provisional approval for a service speed of 500 R.P.M.
an engine

it being assumed that the minimum diameter of the
generator shaft is not less than 130 mm

The minimum diameters of the generator and compressor
shafts should be stated before final consideration can
be given


Lv 3/11

glo
23.10.50
Sund

Advise

Surveyors

- Return — sets of Firm's calculation sheets.
- Retain — sets of plans/Firm's calculation sheets meanwhile.
- Retain / set of Firm's calculation sheets in Research Files.



Lloyd's Register
Foundation

002515-002521-0231