

COPY.

Lloyd's Register of Shipping.

654953



Port GLASGOW.

27th April, 1946.

This is to Certify that

J. E. STEELE.

the undersigned Surveyor to this Society did at the request of Messrs. Stewarts & Lloyds, Ltd., attend at their Coatbridge Works on the 14th December, 1945, and subsequent dates for the purpose of selecting and witnessing material tests of tubes and fittings for 9 derricks as detailed on attached signed advice note.

These derricks which are to the order of Messrs. Cammell Laird & Co. Ltd., Birkenhead, and intended for Order No. R.92861/SR of 21st November, 1945, Job "HILARY", were finally inspected and subjected to axial compression tests on the 24th April, 1946, with satisfactory results.

The materials have been manufactured in accordance with the requirements of the Society's Rules.

Derricks stamped: J.E.S.

J. E. Steele

Surveyor to Lloyd's Register.

FEE: £8:8:0d.

Certificate is issued upon the terms of the Rules and Regulations of the Society, which provide that:—

the Committees of the Society use their best endeavours to ensure that the functions of the Society are properly performed and it is to be understood that neither the Society nor any Member of any of its Committees is under any circumstances to be held responsible for any inaccuracy in any report or certificate issued by the Society or its Surveyors, or in any publication of the Society, or for any error of judgment, default or negligence of any of its Members or any Member thereof, or the Surveyors, or other Officers or Agents of the Society."

LARY"

castle and main decks
ing.

on forecastle broken
stay bent.

abreast No.2 hatch
board side bent.

motor pipe casing after
of promenade deck damaged.

peak hand pump covering
e damaged.

castle fire hose box
lift.

light and fittings
aged.

blackout screens
aged.

mess and lavatory
floors for same destroyed.

end of after gun platform
destroyed.

bell and telephone
aged.

guide for Paravane A
one broken.

RECOMMENDED

Decks to be searched and caulked.

Rail to be welded in place and
stay straightened and refitted.

To be straightened and refitted.

To be partly renewed.

To repair.

To be refitted.

To be renewed.

To be repaired and refitted.

To be renewed complete.

Platform to be renewed as
necessary together with distorted
beams, brackets and clips.

To be renewed.

New link to be fitted.

Surveyor to Lloyd's Register of Shipping

& Exps. \$54.00



© 2021

Lloyd's Register
Foundation

005307-00316-0077