



Lloyd's Register of Shipping,

Tollbodgaten, 27,

Oslo, 7, 14th September 1937

LLOYD'S REGISTER
Received
15 SEP 1937
Amst.
LONDON

Dear Sir,

Reference

E

Referring to your letter of the 11th instant respecting the First Entry Report no. 4973 on the s.s. "FRANS-GORTON" we beg to state that it appears that unfortunately some errors have cropped into the reports. The test pressure of the steam pipes should be 46.5 kgs. per sq. cm. and of the superheaters 39 kgs. per sq. cm., while the tensile strength of the front tube plates and main stays are according to the Rules, as per the enclose test and mill sheets. We should be very much obliged if you would kindly have the reports altered accordingly.

With reference to the electrical equipment we beg to confirm that the installation was fitted in accordance with the approved plans.

We are communicating with the builders regarding the test certificates of the generators and shall inform you as soon as we have their reply.

We are, Dear Sir,

Yours faithfully

THE SECRETARY

LONDON.



© 2020 Lloyd's Register of Shipping
Lloyd's Register
Foundation

* Test sheets filed in envelope with F.E. plans

008720 - 008727 - 0084

