

Christina

Steel Screw Steamer No.170, proposed to be built by
Messrs.W.Harkess & Son. Lim.

Dimensions ; 178.87 x 28.28 x 15.58

Equipment Number ; 11833

A letter has been received from the Middlesbrough
Surveyors, enclosing one from the Builders in which it
is stated that, by a mistake, the equipment for this vessel
has been ordered one grade less than that required by
Table 22 of the Rules, and is now in the Yard.

They request that they may be allowed to use the
2nd and 3rd bower anchors which **have been** delivered and **they state**
that they will supply an anchor of weight sufficient to make
the collective weight of the bower anchors equal to that
required by Table 22.

The anchors proposed by the Builders and those
required by the Rules are as follow;-

| <u>Rule</u> | | | <u>Proposed</u> | | |
|------------------|-------|---------------------|-----------------|-------|-----------|
| | cwts. | qrs. lbs. | | cwts. | qrs. lbs. |
| One bower anchor | 20 | 2 - $2\frac{3}{4}$ | One bower at | 20 | 1 - 0 |
| " " " | 17 | 2 - $8\frac{1}{2}$ | " " " | 18 | 1 - 6 |
| " " " | 16 | 0 - $16\frac{3}{4}$ | " " " | 15 | 2 - 22 |
| <u>TOTAL</u> | - | 54 - 1 - 0 | <u>TOTAL</u> | - | 54 1 - 0 |

It will be observed that the weight of the 3rd
bower anchor proposed is less than that required by Table 22
by 1 qr., $22\frac{3}{4}$ lbs., but the collective weight of the anchors
is equal to that required by the Rules.

The remainder of the equipment will be supplied
in accordance with the Rules.

The bower anchors as proposed by the Builders are

01002-010023-0196 1/2

submitted for the favourable consideration of the Committee.

J.H. C.B.

12.8.07.

TUES. 13 AUG 1907

approved

*Lr. 9.8.07.
Ansd 13.8
2 plans.*



© 2021

Lloyd's Register
Foundation

0196 2/2