

COPY

GLASGOW REPORT No. 82240

GLASGOW.

26th July, 1954.

15 Ton Rockcutter
ordered by Bluff Harbour Board Contract No. 646
from Messrs. Lobnitz & Co. Ltd., Renfrew.

This is to Certify that

The Surveyors to this Society did at the request of The Bluff Harbour Board, Bluff, New Zealand, attend at the works of Messrs. Lobnitz & Co. Ltd. and their Sub-Contractors, for the purpose of examining, during the course of construction, the machinery for a 15 ton Rockcutter manufactured by them under Job No. 1131 for the Bluff Harbour Board.

The machinery consists of :-


- 1 Multitubular boiler and equipment.
- 1 Condensing unit, comprising condenser, air and circulating pumps.
- Feed pump, injector, steam piping and valves.
- Feed heater.
- Combined diesel driven generator and pumping set.
- Steam generating electric lighting set of 3 kW and switchboard.
- Diesel electric generating and bilge pumping set of 3 kW at 110 volts.
- 4 Power manoeuvring winches.
- 4 Hand winches.
- 1 Power guide hoist winch.
- Sheerlegs.
- One 15 ton Rockbreaking unit.
- Underwater rockcutting equipment.

The materials and workmanship are good.

The foregoing machinery was examined by the Surveyors to this Society, tested as far as possible under working condition and found satisfactory.

J. Crawford

Surveyor to Lloyd's Register.



© 2021

Lloyd's Register
Foundation

01777-01790-0288