

Steel Screw Steamer No. 321 building at Belfast by Messrs. Harland & Wolff.

The Belfast Surveyors state that the weights of the four bower anchors delivered for this vessel are as follows:-

	Cwts.	qrs.	lbs.
1st Bower	69.	0.	21.
2nd Bower	67.	1.	3.
3rd ..	65.	3.	13.
4th ..	58.	3.	7.
	261.	0.	16.

the weights of anchors required by Table 22 being:-

	Cwts.	qrs.	lbs.
1st Bower	68.	3.	0.
2nd ..	68.	3.	0.
3rd ..	66.	1.	0.
4th ..	58.	3.	0.
	262.	2.	0.

It will be observed that the collective weight of the four anchors is 1 cwt. 1 qr. 12 lbs. less than required by Table 22, but the 1st and 4th anchors are in excess.

Under the circumstances, the anchors supplied are submitted for the favourable consideration of the Committee.

TUES. 12 APL 1898

Approved  
*[Signature]*

Ln. 6. 4. 98  
Ans. 12th  
1 plan.

*C. H. J.*  
12/4/98



© 2019

Lloyd's Register  
Foundation

BFL69-0007