

1
" "
Brig Undaunted 257 Tons. Built
at Guernsey in 1872 - Proposed to be
Classed 10 A. 1.

Frame 12 years - Stem, Stern Post,
Beams, Deadwood, Apron, Knightheads
and Hawse timbers - English Oak - 12 years
In and Under Keelsons - Greenheart - 12 years
Inside Planking from Bilges to Limber Strakes
inclusive - American Oak - 8 years -
The remainder of the Ceiling Red pine
8 years - Clamps - Birch pine - 9 years -
Planking outside - up to Wales - Red pine - 8 years
from Wales upwards - Pitch pine - 9 years -
Main Waterway - Pitch pine - 10 years.

It is submitted that this is a good
Case for the Committee's favorable
consideration with a view to assigning
a year under the Revised Material Rule -
Excepting that the sketch showing the
arrangement had not been laid
before the Committee for their approval -
It is suggested however that, in this
case, perhaps the Committee might
see fit to grant the year with an
intimation that it is not to be taken
as a precedent - Should this view be adopted
the class would be thus -

8 years under Table A
1 year high Classed Material
1 year Yellow Metal Fastenings
10 years A. 1
8 & 12 years Material

© 2019
B.N.
1/5/72
Lloyd's Register
Foundation
GNS360-0179