

Steel screw steamers Nos.232 and 234, building at West Hartlepool by Messrs.Furness, Withy & Co., with a view to class 100A1, "Steel".

The Builders propose to supply the equipment of hawsers and warps for these vessels as specified by the Owners, instead of the hawsers and warps required by amended Table 22.

S.S. No.232. Equipment No. 62,295

<u>Proposed by Builders.</u>	<u>Required by amended Table.</u>
130 fms. of 5 $\frac{3}{4}$ " steel wire	130 fms. of 5 $\frac{3}{4}$ " Steel wire
90 fms. of 12" manila	
6 warps of 90 fms. each, 7" manila	4 warps, 90 fms. each, of 8" manila

S.S. No.234. Equipment No. 33,660.

120 fms. of 4 $\frac{1}{2}$ " steel wire	120 fms. of 4" steel wire
90 fms. of 11" manila	
6 warps, 90 fms. each, 6" manila	4 warps 90 fms. each, 7" manila

It is submitted that the hawsers and warps as proposed by the Builders merit approval.

*B.M.*

*C.B.*

4.3.98.

4<sup>th</sup> March 1898

Approved

*H.V.*

Li. 3.3.98

Ans. 194<sup>th</sup>

2 plans

Lloyd's Register  
Foundation

HPL 381-0070

No of Side Stringers  
WEB-FRAMES, In E. & B. Space, No. & spacing  
width & thickness

4 65 18  
8 18 8

BULKHEADS.

Number.  
In Per

Thickness.