

Screw Steamer "Delaware"

as originally built with a Round
-house aft and top gallant Forecastle

Measured under the tonnage
Deck } 1999 Tons
Round house aft } 42

Forecastle Measurement note
stated being taken for Crew
Space

2041 Tons

Additional tonnage of
the lengthened part up
to tonnage deck -

60 f' x 35 f' x 26 f' = 382 Tons

2423 Tons

These 2423 Tons would have been
the Gross tonnage for equipment
had no Crewing Deck been added
to the ship and her present Riggers
and Chains are equal to the requirements
for this tonnage. But the question
remains whether this ship with a
round house and Top Gall Forecastle
carries lighter ground tackle than
even the Round house & Forecastle
is limited by an Crewing Deck?
1 Feb 1870

180W62-015