

W. I. P. + L. B. F. L.
S.S. No.428 building by Messrs Barclay, Curle & Co.

"Corfe Castle"

Equipment No.44862, letter "y".

Sl. 19299

The Glasgow Surveyors state that 269 $1\frac{1}{2}$ fathoms of $2\frac{3}{16}$ " Chain Cable weighing 652 cwts. 0 qrs. 1 lb., have been supplied to this Vessel.

The Chain Cables required by Table 22 are 270 fathoms of $2\frac{3}{16}$ " weighing 645 cwts. 3 qrs. 0 lbs.,

It will be observed that the cables supplied are $1\frac{1}{2}$ a fathom less in length than required, but their weight is considerably in excess.

It is submitted the Cables supplied might be approved for the figure 1 as recommended by the Surveyors.

C. K. P.
7/9/01

TUES. SEP 10 1901

Approved
WV

Lr b. g. 01
Ans 10



© 2020

Lloyd's Register
Foundation

W1095-2035