

Urgent

Received by Chief Ship Surveyor after 1.0 p.m. 7/9/06

Messrs Workman Clark & Co. S. S. "Japan";

No. 234.

Equipment No. 57127, letter 84

The Belfast Surveyor state that the following brown anchors have been supplied to this Vessel :-

	cent.	gr.	lb.
1 <sup>st</sup> brown, stockless, weight	73	2	17
2 <sup>d</sup> " " "	72	3	14
3 <sup>d</sup> " " "	61	2	5
Collective weight	208	0	8

The brown anchors required by Table 22 are as follows :-

	cent.	gr.	lb.
1 <sup>st</sup> brown, stockless, weight	72	2	0
2 <sup>d</sup> " " "	72	2	0
3 <sup>d</sup> " " "	62	0	0
Collective weight	207	0	0

It will be seen that the 3<sup>d</sup> brown is 51 lbs. less in weight

TUES. 11 SEP 1906

Approved

W1480-0010 1/2

than required by Table 22, but the collective weight of  
the three towers is  $1 - 0 - 8$  <sup>cat. gms. lbs.</sup> in excess.

It is submitted for the consideration of the Committee  
whether in the circumstances the 3<sup>rd</sup> tower archon might  
not be approved for the figure 1.

Lr 6.9.06  
ansd 7  
5 Encls

B.

9.5H

C. H. J.  
7/9/06



© 2021

Lloyd's Register  
Foundation