

s.s. "SEBOSKERK" and "ZUIDERKERK".


---

IT IS SUBMITTED the Rotterdam Surveyors be informed that replace HP and LP turbine rotors are being constructed by Messrs. British Thomson Houston Co., Ltd., Rugby for the main engines of the above vessels.

It is understood that when the new rotors are installed the total shaft horse power of each vessel will be 5000 as against the present output of 4000 SHP.

In the circumstances in order that the suitability of the existing straight shafting may be considered, it is desired that the Surveyors will forward particulars of any other modifications that will be effected, especially in regard to the diameter and the revolutions per minute of the propeller.

W.G.F.



L 14/8/33

114.8.33.



© 2019

Lloyd's Register  
Foundation

W214-0114