

COPY.

Messrs. Cochrane & Sons, Yard No. 1184.

The freeboards which could be assigned in this case correspond to a summer moulded draught of $14'7\frac{1}{4}"$ and in making the computation the forecastle has been assumed to have a length of 25 feet from the fore part of the stem on the load waterline to the forward end of the forecastle stairway recesses. It is noted that it is proposed to fit a sidescuttle port and starboard below the freeboard deck, and when forwarding your final Rpt. C.11 you should state the height of the sill above the top of the keel and the fore and aft position of the sidescuttle.



© 2020

Lloyd's Register
Foundation