

12/4/22

S. S. "PALUDINA"

NO. 580.

List of Extras over Contract Plans and Specification.

	WEIGHT
Wood Deck on Forecastle extended to stem25 Tons.
Bridge Bulwarks	4.00 "
H. Bar Supports for Hatch covers75 "
Boat Platform extended25 "
Hold Ladders increased in breadth 2.1/2" to 3"25 "
Rudder carrier (£50 extra)65 "
Davits for Engineers stores61 "
Lining under Deck over Saloon	1.18 "
Steel Rood over Wireless Room30 "
Extra Forecastle Accommodation25 "
Fresh Water Tanks built in ship	2.00 "
Two Summer Tank Hatches increased from 5'x3' to 6'x4.50 "
Zinc plates on stern post	-
Total	10.99 Tons.

THE HONGKONG & WHAMPOA DOCK Co., LD.

Chief Manager.



© 2020

Lloyd's Register
Foundation

W692-0197

W692-0200 3