

Urgent, wire required.

S.S. "WRAY CASTLE". Messrs Pickersgill & Sons S.S.No.144.

Equipment No.45092, letter "y".

A proposal of the Owners to substitute three lengths of flexible steel wire rope each 90 fathoms of 3", instead of 90 fathoms of 1 4/16" stream chain, or 4 3/4" steel wire, was approved on the 4th June last, provided the same were of "special flexible steel wire" and tested as required by Table 22 of the Rules.

The Sunderland Surveyors now state that the Builders propose to supply three lengths 90 fathoms each, of 3 1/2" ordinary steel wire instead of the above.

It is submitted that as the strength of the 3 1/2" ordinary steel wire is equal to that of 3" "special steel flexible wire" which was approved, the Builders proposal is worthy of approval, and they should be informed by wire accordingly, *as requested.*

*ordered  
messrs approve  
M  
1/04*

*J.P.L.*

*L.H.T.  
27/8/04.*

*C.H.L.  
M*

TUES. 30 AUG 1904



© 2020

Lloyd's Register  
Foundation

VER-FRAMES, HULL-BOYS, NO. and P.

breadth. & thickness

No. of Side Stringers

W. T. BULKHEADS

PARTITION

LONGITUDINAL

7 6 7-6  
Deep tanks. L. & H. as per  
in deep tanks. 7/10/04