

m.v. "OSAGE".

Messrs. J. Pollock & Sons Ltd. Replace Bolinder Engines.

The Firm have forwarded for consideration plans and particulars of the air receivers they propose to fit in this vessel which is being re-engined by them.

They state that the receivers were originally constructed for the Admiralty and bear the Admiralty stamp, indicating that they have been tested to a pressure of 800 lb. per sq. inch.

The scantlings of the receivers as shown on the plan meet the requirements of the Rules for the proposed working pressure of 200 lb. per sq. inch.

IT IS SUBMITTED the Firm be informed that provided the scantlings be in accordance with the plan, the receivers be examined, ~~subject to hydraulic test~~ and be found satisfactory they could be accepted for a working pressure of 200 lb. per sq. inch.

Return plan - retain copy.

AWBE
WDA
P.
29.10.29.

© 2019

Lloyd's Register
Foundation

W 70-0114

WMA
L 30/10/29
copy done