

Rpt. 5b.

REPORT ON BOILERS.

Sld. N^o 28888

Sls. No. 43710

WED. JUN. 4 1924

Date of writing Report 31st May 1924 When handed in at Local Office 31st May 1924 Port of Glasgow Sld. 6th August 1924
 No. in Survey held at Annan Date, First Survey 25.5.1923 Last Survey 30.5.1924
 Reg. Book. on the Cochran Boiler N^o 9206 S/S MATCHING (Number of Visits 10) Gross 1321
 Master Built at Sunderland By whom built J. Brown & Sons Ltd. (N^o 175) When built 1924
 Boilers made at Annan By whom made Cochran & Co., Annan Ltd. When made 1924
 Owners Stephenson Clarke & Co. Port belonging to London

VERTICAL DONKEY BOILER— No. one Description Cochran Manufacturers of steel Edwin & Sons Ltd.
 Made at Annan By whom made Cochran & Co., Annan Ltd. When made 1924 Where fixed Kirkcaldy Working pressure 100 lbs./sq. in.
 tested by hydraulic pressure to 200 lbs./sq. in. Date of test 30.5.24 No. of Certificate 16516 Fire grate area 22.5 sq. ft. Description of safety valves direct opening
 No. of safety valves two Area of each 4.91 sq. in. Pressure to which they are adjusted 105 If fitted with easing gear yes If steam from main boilers can enter the donkey boiler no Dia. of donkey boiler 6'-6" Length 14'-0" Material of shell plates Steel Thickness 15" 32 + 19" 32 Range of tensile strength 28/32 tons Descrip. of riveting long. seams DR Lap Dia. of rivet holes 32" Whether punched or drilled drilled Pitch of rivets 2 1/2"
 Lap of plating 4 1/2" Per centage of strength of joint Rivets 69.75 Working pressure of shell by rules 110 lbs./sq. in. Thickness of shell crown plates 13" 32 + 27" 32
 Radius of do. 3'-3" No. of Stays to do. none Dia. of stays - Diameter of furnace Top Hemisphere Bottom 5'-6" Length of furnace 2'-10 1/4"
 Thickness of furnace plates 1/2" Description of joint Seamless Working pressure of furnace by rules 125 lbs./sq. in. Thickness of furnace crown plates 1/2" Radius of do. 2'-9" Stayed by Hemisphere Diameter of uptake 15" x 23" Thickness of uptake plates 9" 16
 Thickness of water tube plates 13" F 16 29" B 32

The foregoing is a correct description,
 For COCHRAN & CO., ANNAN, LIMITED
Thomas Watley Manufacturer.

Dates of Survey while building { During progress of work in shops - - } 1923 May 25 Jun 15 29 Jul 27 Aug 3. 10. 24 Oct 17 1924 May 23. 30
 { During erection on board vessel - - }
 Total No. of visits 10 Drawing N^o 12716
 Is the approved plan of boiler forwarded herewith Yes.

GENERAL REMARKS (State quality of workmanship, opinions as to class, &c.)

This boiler has been constructed under Special Survey in accordance with the Rules and Approved Plan; the materials and workmanship are good.

Annual Survey Request

SUNDERLAND (8-8-24) The boiler has been satisfactorily fixed in the vessel and its safety valves adjusted under steam.

Survey Fee £ 4 : 4 : 0 When applied for, 19
 Travelling Expenses (if any) £ : : When received, 19

MONTHLY ACCOUNT

A. G. Forster. S. C. Davis

Engineer Surveyor to Lloyd's Register of British and Foreign Shipping.

Committee's Minute GLASGOW - 3 JUN 1924

Assigned

TRANSMIT TO LONDON

FRI 15 AUG 1924

See Sld 28888

Lloyd's Register

Foundation

002269-002278-0165