

Ship's Name SS ~~XXX~~ "MULBERRY HILL" 7121 Gross tons

Is there a rpt. 8? No. Port Fremantle. W.A. Rpt. No. 3600.

No. of visits 2 First date 15-9-63 Last date 18-9-63

Interim Cert. issued & copy herewith? Yes Damage rpt. issued & copy herewith? Last rpt. (H.Q. only) *410*

Date of completing rpt. 20-9-63 Surveyed at, if different from Port above Bunbury.

Is a rpt. 9A attached? No. MN (505) Nature of survey part M.B.S.

Survey fees £50.0.0d. Damage fee Expenses £20.0.0d.

S.A. fee £7.0.0d.

DOCKING

Propeller Sea connections Oil gland

Fastenings Wear down of stern bush

Has screw/tube shaft been drawn? Date of examn.

Has shaft been changed? Has shaft now fitted been previously used?

Has shaft now examined/fitted a continuous liner? Approved oil gland?

BOILERS OPENED UP AND EXAMINED. (Identify by position and state latest date of internal examination of each boiler.)

AUXILIARY, DONKEY OR PRESS (State if oil fired—OF MAIN or exhaust gas—EG: Port 15-9-63 Centre 18-9-63 O.F.

Air heaters Good.

Superheaters Good.

Safety valves Good.

Mountings, doors and fastenings Good.

Safety valves adjusted to { Sat - + Spt -

Boiler securing arrangements Good.

Main economisers Exhaust gas heated economisers

Steam heated steam generators Steam generator safety valves adjusted to

Forced circulating pumps Funnel Good.

Have saturated steam pipes in cylindrical boiler smoke boxes been examined as required by the Rules Yes Were oil burning system & remote controls examined in accordance with rules? No.

I recommend that the machinery of this ship remain as classed with ~~xxxxx~~ fresh record of 2/5

M.B.S. 9/63 when the starboard boiler has been examined, the Safety Valves of all boilers and superheaters have been adjusted and the oil fuel burning controls have been examined.

(Where conditions of class are recommended to be retained, imposed, amended or deleted, particulars must be stated above and on the interim certificate.)

F.K.L. Birk.
F.K.L. Birk.
Surveyor to Lloyd's Register of Shipping

Date of Committee MONDAY 14 OCT 1963

Minute *Deferred for camp MBS*

White
003808-003815-0182

ALSO FOR
SPL FOR
TRO
SRL
POSTING
HEADER
CERT

Lloyd's Register Foundation

EXAMINATION AND TESTING OF STEAM PIPES (state material)

MAIN
AUXILIARY
(over 3" bore)

Have saturated pipes in cylindrical boiler smoke boxes been tested?

Were selected copper pipes annealed?


ELECTRICAL EQUIPMENT

PROPULSION (State Port—P, or Starboard—S)		AUXILIARY	
Total kW or kVA		Total kW or kVA	
a	Generators	l	Generators & governors
b	Exciters		
c	Air coolers	m	Motors
d	Motors		
e	Air coolers	n	Switchboards & fittings
f	Control gear cables, etc.	o	Circuit breakers
g	Insulation resistance	p	Cables
h	Insulating oil test	q	Insulation resistance
i	Overspeed governors	r	Steering gear generators & motors
j	Magnetic couplings	s	Navigation light indicators
k	Air gap		

PARTICULARS OF DEFECTS, REPAIRS, ALTERATIONS, ETC.

+ Adjusting of Safety Valves on the boilers port and centre was recommended but was deferred by the Chief Engineer till the completion of Starboard Boiler which is expected to be done in U.K. the latter part of October.

The reason for repairs must be stated and those on account of damage, the alleged cause of which must be given, should be detailed separately from wear and tear repairs. State what action has been taken regarding items which are subjects of class. State also where appropriate, for the information of the Technical Records Dept., the material of the defective item and whether it is a forging, casting or welded fabrication. Any alterations in existing particulars in the Register Book should be reported above.



© 2020

Royal Naval Register
Foundation