

REPORT ON ELECTRICAL EQUIPMENT.

(OTHER THAN FOR THE PROPULSION OF THE VESSEL)

Received at London Office.....

Date of writing Report... 12/9/48... 19... When handed in at Local Office... 18.11.48... 19... Port of... LEGHORN

No. in Survey held at... LEGHORN... Date, First Survey... 15/5/48... Last Survey... 25/8/48... Reg. Book. (Number of Visits... 12...)

✓ on the SINGLE SCREW TRAWLER " SANTA MAFALDA " Tons { Gross... 1278 Net... 700

Built at... LEGHORN... By whom built... ODERO-TERNI-ORLANDO... Yard No... 221... When built... 1948

Owners... EMPRESA DE PESCA DE AVEIRO... Port belonging to... AVEIRO

Electrical Installation fitted by... ODERO-TERNI-ORLANDO... Contract No... ✓... When fitted... 1948

Is vessel fitted for carrying Petroleum in bulk... No... Is vessel equipped with D.F. YES E.S.D. YES Gy.C. ✓ Sub.Sig. ✓

Have plans been submitted and approved... YES... System of Distribution... TWO WIRE - PARALLEL SYSTEM WITH CONSTANT PRESSURE Voltage of supply for Lighting... 220

Heating... ✓... Power... 220... Direct or Alternating Current, Lighting... DIRECT Power... DIRECT... If Alternating Current state periodicity... ✓... Prime Movers,

has the governing been tested and found as per Rule when full load is suddenly thrown on and off... YES... Are turbine emergency governors fitted with a

trip switch as per Rule... ✓... Generators, are they compound wound... shunt Sec Secretary's letter 17-2-48... are they level compounded under working conditions... ✓...

if not compound wound state distance between generators... 5 m... and from switchboard... 3 m... Where more than one generator is fitted are they

arranged to run in parallel... YES... are shunt field regulators provided... YES... Is the compound winding connected to the negative or positive pole

✓... Have machines over 100 kw. been inspected by the Surveyors during manufacture and testing... YES... Have certificates of

test for machines under 100 kw. been supplied... YES... and the results found as per rule... YES... Are the lubricating arrangements and the construction

of the generators as per rule... YES... Position of Generators... FORW. END OF ENGINE ROOM.

is the ventilation in way of generators satisfactory... YES... are they clear of inflammable material... YES... if situated

near unprotected combustible material state distance from same horizontally... no unprotected combustible material near... and vertically... are the generators protected from mechanical

injury and damage from water, steam and oil... YES... are the bedplates and frames earthed... YES... and the prime movers and generators in metallic

contact... YES... Switchboards, where are main switchboards placed... ON FLAT AT THE FORW. BULKHEADS OF E.R.

are they in accessible positions, free from inflammable gases and acid fumes... YES... are they protected from mechanical injury and damage from water, steam

and oil... YES... if situated near unprotected combustible material state distance from same horizontally... no unprotected combustible material near... and vertically... what insulation

material is used for the panels... METALLIC FRAME WITH MICANITE WASHERS & BUSHES... if of synthetic insulating material is it an Approved Type... ✓... if of

semi-insulating material (slate or marble) are all conducting parts insulated therefrom as per Rule... ✓... Is the frame effectually earthed... YES

Is the construction as per Rule... YES... including accessibility of parts... YES... absence of fuses on the back of the board... YES... individual fuses

to pilot and earth lamps, voltmeters, etc... YES... locking of screws and nuts... YES... labelling of apparatus and fuses... YES... fuses on the "dead"

side of switches... YES... Description of Main Switchgear for each generator and arrangement of equaliser switches... A DOUBLE POLE

CIRCUIT BREAKER WITH OVERLOAD AND REVERSE CURRENT TRIPS

and for each outgoing circuit... A FUSE ON EACH POLE AND A DOUBLE POLE LINKED SWITCH.

Are compartments containing switchboards composed of fire-resisting material or lined as per Rule... YES... Instruments on main switchboard... 6

ammeters... 4... voltmeters... ✓... synchronising devices. For compound machines in parallel is the ammeter connected on the pole opposite to the

equaliser connection... ✓... Earth Testing, state means provided... ONE OHMMETER.

Switches, Circuit Breakers and Fuses, are they as per Rule... YES... are the fuses an approved type... YES... are all fuses labelled as

per Rule... YES... If circuit breakers are provided for the generators, at what overload current did they open when tested... 50% are the reversed current

protection devices connected on the pole opposite to the equaliser connection... ✓... have they been tested under working conditions, and at what current

did they operate... 30 Amp. Joint Boxes, Section Boards and Distribution Boards, is the construction and position as per Rule... YES

Cables, are they insulated and protected as per the appropriate Tables of the Rules... YES... if otherwise than as per Rule are they of an approved type... ✓...

state maximum fall of pressure between bus bars and any point under maximum load... 4 Volts... are the ends of all cables having a sectional area of 0.04

square inch and above provided with soldering sockets... ✓... Are paper insulated and varnished cambric insulated cables sealed at the ends... ✓...

with insulating compound ☒ or waterproof insulating tape ☒. Are all the cable runs in accessible positions, not exposed to drip or accumulation of water or oil, high temperatures or risk of mechanical damage ☒. Are cables laid under machines or floorplates ☒. If so, are they adequately protected ☒. Are cables in machinery spaces, galleys, laundries, etc., lead covered ☒ or run in conduit ☒. State how the cables are supported and protected SUPPORTED BY METALLIC CLIPS - ALL CABLES LEAD COVERED AND ARMoured AND WHERE SUBJECTED TO RISK OF MECHANICAL DAMAGE PROTECTED BY SHEATH IRON PLATING.

Are all lead sheaths, armoring and conduits effectually bonded and earthed ☒. Refrigerated chambers, are the cables and fittings as per Rule ☒. Are all cables passing through decks and watertight bulkheads provided with deck tubes or watertight glands ☒. Where unarmoured cables pass through beams, etc., are the holes effectually bushed ☒ and with what material LEAD. Alternative Lighting, are the groups of lights in the engine and boiler rooms arranged as per Rule ☒. Emergency Supply, state position ☒ and method of control ☒.

Navigation Lamps, are they separately wired ☒ controlled by separate double pole switches ☒ and fuses ☒. Are the switches and fuses in a position accessible only to the officers on watch ☒. Is an automatic indicator fitted ☒. Secondary Batteries, are they constructed and fitted as per Rule ☒. Are they adequately ventilated ☒. What is the battery capacity in ampere hours ☒.

Fittings, are all fittings on weather decks, in stokeholds and engine rooms and wherever exposed to drip or condensed moisture, weatherproof ☒. Are fittings installed where readily combustible materials or inflammable or explosive dust or gases are likely to be present ☒. If so, how are they protected ☒.

and where are the controlling switches fitted ☒. Are all fittings suitably ventilated ☒. Are all fittings and accessories constructed and installed as per Rule ☒. Searchlight Lamps, No. of ONE, whether fixed or portable FIXED. Are their fittings as per Rule ☒. Heating and Cooking, is the general construction as per Rule ☒.

are the frames effectually earthed ☒. Are heaters in the accommodation of the convection type ☒. Motors, are all motors constructed and installed as per Rule ☒ and placed in well-ventilated compartments in which inflammable gases cannot accumulate and free from damage from water, steam and oil ☒. If situated near unprotected combustible material state minimum distance from same horizontally NO UNPROTECTED COMBUSTIBLE MATERIAL NEAR. Are motors coupled to oil fuel transfer and unit pressure pumps capable of being stopped from a position accessible in the event of fire in the pump compartment ☒.

Have motors of 100 BHP and over been inspected by the Surveyors during manufacture and testing ☒. Have certificates of test for motors under 100 BHP intended for essential services been supplied and the results found as per Rule ☒. Control Gear and Resistances, are they constructed and fitted as per Rule ☒. Lightning Conductors, where required are they fitted as per Rule ☒. Ships carrying Oil having a Flash Point less than 150° F. Have all the special requirements of the Rules for such ships been complied with ☒. Are all fuses of the cartridge type ☒. Are they of an approved type ☒. Are the fittings for pump rooms, 'tween deck spaces, etc., in accordance with the special requirements for such ships ☒. Are the cables lead covered as per Rule ☒. Spare Gear, if the vessel is for open sea service have spares been provided as per Rule ☒. Are they suitably stored in dry situations ☒. Insulation Tests, has the insulation resistance of all circuits and apparatus been tested and found satisfactory ☒.

PARTICULARS OF GENERATING PLANT.

DESCRIPTION OF GENERATOR.	No. of	RATED AT				DRIVEN BY	WHERE DRIVEN BY AN INTERNAL COMBUSTION ENGINE.	
		Kilowatts.	Volts.	Ampères.	Revs. per Min.		Fuel Used.	Flash Point of Fuel.
MAIN	2	60	220	243	430	OIL ENGINE	DIESEL OIL	ABOVE 150° F.
FOR TRAWLING WINCH.	1	24	220	109	650	"	"	"
EMERGENCY	1	100	220	455	430	"	"	"
ROTARY TRANSFORMER	✓							

GENERATOR CABLES.

DESCRIPTION.	KILOWATTS.	CONDUCTORS.		MAXIMUM CURRENT IN AMPERES.		APPROX. LENGTH (lead plus return lead) ft.	INSULATED WITH.	HOW PROTECTED.
		No. in Parallel Per Pole.	Sectional Area or No. and Size of Strands. Sq. in. or sq. mm.	In the Circuit.	Rule.			
MAIN GENERATOR	60	1	240	243	245	30	RUBBER	LEAD COVERED & ARMoured.
"	24	1	75	109	120	20	"	"
GENERATOR FOR TRAWLING WINCH.	100	2	200	455	480	30	"	"
EMERGENCY GENERATOR								
ROTARY TRANSFORMER: MOTOR								
"								
GENERATOR								

MAIN DISTRIBUTION CABLES.

DESCRIPTION.	CONDUCTORS.		MAXIMUM CURRENT IN AMPERES.		APPROX. LENGTH (lead plus return lead) ft.	INSULATED WITH.	HOW PROTECTED.
	No. in Parallel Per Pole.	Sectional Area or No. and Size of Strands. Sq. in. or sq. mm.	In the Circuit.	Rule.			
AUX. SWITCHBOARDS AND SECTION BOARDS							
PORT POWER CIRCUIT.	1	30	64	70	30	RUBBER	LEAD COVERED & ARMoured.
STARBOARD	1	50	95	100	30	"	"
WORKSHOP	1	20	50	54	40	"	"
FORW. LIGHTING CIRCUIT.	1	5.5	24	25	140	"	"
CENT.	1	8	30	35	70	"	"
AFT.	1	5.5	20	25	50	"	"
E.R.	1	5.5	20	25	20	"	"
FISH HOLD	1	5.5	15	25	30	"	"

LIGHTING AND HEATING, ETC., CABLES.

WIRELESS	1	8	30	35	30	RUBBER	LEAD COVERED & ARMoured.
NAVIGATION LIGHTS	1	5.5	18	25	30	"	"
LIGHTING AND HEATING							
IN CABINS AND ACCOMMODATION	1	1	1.2	5	-	"	LEAD COVERED & ARMoured OR LEAD COVERED ONLY.

MOTOR CABLES.

ALL IMPORTANT MOTORS TO BE ENUMERATED.	No.	B.H.P.						
✓ TRAWLING WINCH.	1	120	2	200	454	480	30	RUBBER LEAD COVERED & ARMoured.
✓ WINBLASS	1	20	1	75	83	120	160	"
✓ WARPING WINCH.	1	13.5	1	20	55	55	80	"
✓ STEERING ENGINE	1	5.5	1	15	25	46	80	"
✓ FRESH WATER CIRC. PUMP	1	10	1	15	41	46	12	"
✓ BILGE PUMP	1	10	1	15	41	46	12	"
✓ GENER. SERVICE PUMP	1	10	1	15	41	46	20	"
✓ FUEL OIL TRANSFER PUMP	1	3.5	1	5	15	25	20	"
✓ LUB. OIL CIRC. PUMP.	1	4	1	5	17.5	25	20	"
✓ SANITARY PUMP	1	2.5	1	2	11	11	14	"
✓ FRESH WATER PUMP	1	2.5	1	2	11	11	14	"
✓ REFRIGERATOR	1	4	1	5	16.7	25	30	"
✓ LUBRIC. OIL PURIFIER	1	2	1	2	8.6	11	16	"
✓ FUEL OIL FEED PUMP	1	1.25	1	2	5.5	11	14	"
✓ CIRC. WATER PUMP for cooling.	1	1.3	1	2	6	11	20	"
✓ COB-LIVER OIL PUMP	1	0.5	1	2	2.5	11	14	"

The Electrical Equipment is installed in accordance with the approved plans and the requirements of the Rules.

All Insulated Conductors are guaranteed to have been tested at the maker's works as specified in the Rules.

The foregoing is a correct description.

ODERO - TERNI - ORLANDO
per la costruz di Navi, Macchin. ed Artiglieria.
FABBRICAZIONE DI LAVORI

Electrical Engineers.

Date.....

COMPASSES.

Minimum distance between electric generators or motors and standard compass..... RADIO CONVERTER: 10 m.

Minimum distance between electric generators or motors and steering compass..... 8 m.

The nearest cables to the compasses are as follows:—

A cable carrying 2 Ampères 7 feet from standard compass 4 feet from steering compass.

A cable carrying ✓ Ampères ✓ feet from standard compass ✓ feet from steering compass.

A cable carrying ✓ Ampères ✓ feet from standard compass ✓ feet from steering compass.

Have the compasses been adjusted with and without the electric installation at work at full power YES

Has the effect of switching on and off circuits, motors and other electro-magnetic apparatus within the vicinity of the compasses been noted YES

The maximum deviation due to electric currents was found to be NIL degrees on ✓ course in the case of the

standard compass, and ✓ degrees on ✓ course in the case of the steering compass.

Builder's Signature.

Date.....

Is this installation a duplicate of a previous case. No If so, state name of vessel ✓

Plans. Are approved plans forwarded herewith ✓ If not, state date of approval 14/1/48 - 17/2/48

Certificates. Are certificates of test for motors engaged on essential services and generators forwarded herewith YES.

General Remarks (State quality of workmanship, whether insulation tests, etc., have been made, opinions as to class, etc.).....

THE ELECTRICAL EQUIPMENT HAS BEEN CONSTRUCTED AND FITTED UNDER SPECIAL SURVEY AND IS IN ACCORDANCE WITH THE APPROVED PLANS, SECRETARY'S LETTERS AND RULE REQUIREMENTS. THE MATERIALS AND WORKMANSHIP ARE GOOD. ON COMPLETION THE INSTALLATION HAS BEEN TRIED UNDER WORKING CONDITION AND TESTED IN ACCORDANCE WITH THE RULES WITH SATISFACTORY RESULTS.

Notes sent 5/1/49

Total Capacity of Generators 244 Kilowatts.

The amount of Fee (LESH) LET. 30.100. = 18.11.19.48
50% TO LONDONAL 30.100. = PAYABLE IN LESHORN,
Travelling Expenses (if any) £ SEE RPK 46. When received.
.....19.....

Surveyor to Lloyd's Register of Shipping.

Committee's Minute

Assigned