



Liverpool

"TULIP"

Aft Peak Tank, Foreman Ballast Tank, Cargo Tanks and Cofferdam  
tanks, Bulkheads of Buoyancy spaces Low-tanks,

Repairs: Fore Peak, 2 flow angles + 3 reverse frames renewed.

Sheel plate PA1. B1. C1 1st N<sup>o</sup> 409 fore aft renewed

Flows under boilers renewed as required

22 frames fore renewed, 22 reverse frames fore renewed

4 beams renewed

Structural plates in way of Boilers & stms ~~renewed~~ due to wastage

Griddle Top renewed.

Funnel renewed

5 Potlights renewed.

G. P. P.

