

REPORT ON ELECTRICAL EQUIPMENT.

(OTHER THAN FOR THE PROPULSION OF THE VESSEL)

Received at London Office.....

Date of writing Report.....19..... When handed in at Local Office.....19..... Port of HULL.

No. in Survey held at Beverley & Hull. Date, First Survey 15. 3. 44 Last Survey 14. 4. 19 44
 Reg. Book. (Number of Visits.....45.....)

on the H.M. Danlaver G I L S A Y". J. 2737 Tons { Gross.....454.
 Net.....144.

Built at Beverley By whom built Coo, Welton & Gemmell. Yard No. 729 When built 1944

Owners The Admiralty Port belonging to -

Electrical Installation fitted by Wm. Broady & Sons. Ltd. Contract No. - When fitted 1944

Is vessel fitted for carrying Petroleum in bulk No Is vessel equipped with D.F. Yes E.S.D. Yes Gy.C. No Sub.Sig. No

Have plans been submitted and approved Yes System of Distribution two wire Voltage of supply for Lighting 110

Heating 110 Power 110 Direct or Alternating Current, Lighting D.C. Power D.C. If Alternating Current state periodicity - Prime Movers,

has the governing been tested and found as per Rule when full load is suddenly thrown on and off Yes Are turbine emergency governors fitted with a trip switch as per Rule - Generators, are they compound wound Yes, are they level compounded under working conditions Yes, if not compound wound state distance between generators - and from switchboard - Where more than one generator is fitted are they arranged to run in parallel -, are shunt field regulators provided Yes Is the compound winding connected to the negative or positive pole negative Have machines over 100 kw. been inspected by the Surveyors during manufacture and testing - Have certificates of test for machines under 100 kw. been supplied Admiralty Supply and the results found as per rule Yes Are the lubricating arrangements and the construction of the generators as per rule Yes Position of Generators Engine room starboard side on platform.

is the ventilation in way of generators satisfactory Yes are they clear of inflammable material Yes, if situated near unprotected combustible material state distance from same horizontally - and vertically -, are the generators protected from mechanical injury and damage from water, steam and oil Yes, are the bedplates and frames earthed Yes and the prime movers and generators in metallic contact Yes Switchboards, where are main switchboards placed Engine room starboard side near generator.

are they in accessible positions, free from inflammable gases and acid fumes Yes, are they protected from mechanical injury and damage from water, steam and oil Yes, if situated near unprotected combustible material state distance from same horizontally - and vertically -, what insulation material is used for the panels Insulated with mica units mounted framework, if of synthetic insulating material is it an Approved Type -, if of semi-insulating material (slate or marble) are all conducting parts insulated therefrom as per Rule - Is the frame effectually earthed Yes

Is the construction as per Rule Yes, including accessibility of parts Yes, absence of fuses on the back of the board Yes, individual fuses to pilot and earth lamps, voltmeters, etc. Yes locking of screws and nuts Yes, labelling of apparatus and fuses Yes, fuses on the "dead" side of switches Yes Description of Main Switchgear for each generator and arrangement of equaliser switches Double pole quick break knife switches and double pole fuses.

and for each outgoing circuit Double pole quick break knife switches and double pole fuses.

Are compartments containing switchboards composed of fire-resisting material or lined as per Rule Yes Instruments on main switchboard ammeters two voltmeters - synchronising devices. For compound machines in parallel is the ammeter connected on the pole opposite to the equaliser connection - Earth Testing, state means provided Lamps coupled to earth via switches and fuses.

Switches, Circuit Breakers and Fuses, are they as per Rule Yes, are the fuses an approved type Yes, are all fuses labelled as per Rule Yes If circuit breakers are provided for the generators, at what overload current did they open when tested -, are the reversed current protection devices connected on the pole opposite to the equaliser connection -, have they been tested under working conditions, and at what current did they operate - Joint Boxes, Section Boards and Distribution Boards, is the construction and position as per Rule Yes

Cables, are they insulated and protected as per the appropriate Tables of the Rules Yes, if otherwise than as per Rule are they of an approved type -, state maximum fall of pressure between bus bars and any point under maximum load 3V, are the ends of all cables having a sectional area of 0.04 square inch and above provided with soldering sockets Yes Are paper insulated and varnished cambric insulated cables sealed at the ends Yes

Have motors of 100 BHP and over been inspected by the Surveyors during manufacture and testing..... Have certificates of test for motors under 100 BHP intended for essential services been supplied and the results found as per Rule.....

Admiralty
Supply Control Gear and Resistances, are they constructed and fitted as per Rule.....

Yes Lightning Conductors, where required are they fitted as per Rule.....

steel masts Ships carrying Oil having a Flash Point less than 150° F. Have all the special requirements of the Rules for such ships been complied with....., are all fuses of the cartridge type..... are they of an approved type.....

Are the fittings for pump rooms, 'tween deck spaces, etc., in accordance with the special requirements for such ships.....

Are the cables lead covered as per Rule.....

† Spare Gear, if the vessel is for open sea service have spares been provided as per Rule.....

Yes, are they suitably stored in dry situations.....

Yes Insulation Tests, has the insulation resistance of all circuits and apparatus been tested and found satisfactory.....

Yes

DESCRIPTION OF GENERATOR.	No. of	RATED AT				DRIVEN BY	WHERE DRIVEN BY AN INTERNAL COMBUSTION ENGINE.	
		Kilowatts.	Volts.	Amps.	Revs. per Min.		Fuel Used.	Flash Point of Fuel.
MAIN	1	20	115	174	500	Steam Engine		
	1	7½	110	68	550	" "		
EMERGENCY								
ROTARY TRANSFORMER								

DESCRIPTION.	KILOWATTS.	CONDUCTORS.		MAXIMUM CURRENT IN AMPERES.		APPROX. LENGTH (lead plus return feet).	INSULATED WITH.	HOW PROTECTED.
		No. in Parallel For Pole.	Sectional Area or No. and Dia. of Strands. Sq. ins. or sq. mm.	In the Circuit.	Rule.			
MAIN GENERATOR No. 1 	20	1	37.083 ✓	174	295 ✓	20'	V.C.	L.C. A.P. 13972
" " EQUIPMENT No. 2... ...	7½	1	19/.064	68	134 ✓	22'	"	" " 13975
.....							"	" " "
.....								
.....								
EMERGENCY GENERATOR 								
ROTARY TRANSFORMER: MOTOR ...								
" " GENERATOR ...								

[illegible]

WIRELESS	1	7/.036	15	24 ✓	140'	V.I.R.	L.C.	A.P.	6193D.W
NAVIGATION LIGHTS	1	7/.036	3	24 ✓	150'	"	"	"	"
LIGHTING AND HEATING									
Engine & Boiler rooms	1	7/.036	10	24 ✓	30'	"	"	"	"
Aft. accom. lighting	1	7/.036	10	24 ✓	30'	"	"	"	"
" " heating	1	7/.064	10	46 ✓	20'	"	"	"	6191
Search Lights	1	7/.044	18	31 ✓	150'	"	"	"	6192
Forward Lighting (crews)	1	7/.036	15	24 ✓	40'	"	"	"	6193
" " (officers)	1	7/.044	10	31 ✓	20'	"	"	"	6192
" Heating	1	7/.044	25	31 ✓	16'	"	"	"	"
R.A.D.A.R.	1	7/.044	25	31 ✓	160'	"	"	"	"
FM.7	1	7/.044	10	31 ✓	160'	"	"	"	"

	No.	B.H.P.										
Vent Fans 5"	3	$\frac{1}{8}$	1	3/.036	2.5	10 /	25	V.I.R.	L.C.A.P. 6195A	WE		
" " 7 $\frac{1}{2}$ "	1	$\frac{1}{8}$	1	3/.036	4.5	10 ✓	25	" "	" " "	" "		
" " 12 $\frac{1}{2}$ "	1	$\frac{1}{8}$	1	7/.036	14	24 ✓	30	" "	" " 6193	" "		
Ref. (DAR) 7 $\frac{1}{2}$ -cu.ft.	1	$\frac{1}{8}$	1	3/.036	5.2	10 ✓	20	" "	" " "	" "		
" " 3 $\frac{1}{8}$ " "	1	$\frac{1}{8}$	1	3/.036	5.2	10 ✓	40	" "	" " "	" "		

The Electrical Equipment is installed in accordance with the approved plans and the requirements of the Rules.

All Insulated Conductors are guaranteed to have been tested at the maker's works as specified in the Rules.

The foregoing is a correct description.

WM BROWN & SON LTD

ENGLISH STREET,

HULL.

Electrical Engineers.

Date 12-4-44

COMPASSES.

Minimum distance between electric generators or motors and standard compass 80'0"

Minimum distance between electric generators or motors and steering compass 75'0"

The nearest cables to the compasses are as follows:—

A cable carrying 1 Ampères inside feet from standard compass 5' feet from steering compass.

A cable carrying 25 Ampères 5 feet from standard compass inside feet from steering compass.

A cable carrying Ampères feet from standard compass feet from steering compass.

Have the compasses been adjusted with and without the electric installation at work at full power Yes

Has the effect of switching on and off circuits, motors and other electro-magnetic apparatus within the vicinity of the compasses been noted Yes

The maximum deviation due to electric currents was found to be Nil degrees on every course in the case of the

standard compass, and Nil degrees on every course in the case of the steering compass.

DOCK, WELTON & GEMMELL, LTD.

A. Dampier
General Manager

Builder's Signature.

Date 14-4-44

Is this installation a duplicate of a previous case Yes If so, state name of vessel "FUDAY"

Plans. Are approved plans forwarded herewith No If not, state date of approval 19.4.44.

Certificates. Are certificates of test for motors engaged on essential services and generators forwarded herewith Admiralty Supply

General Remarks (State quality of workmanship, whether insulation tests, etc., have been made, opinions as to class, etc.)

The Electrical Equipment of this vessel was installed under special survey and in accordance with the approved plan and with the specification.

The materials used are of good quality and the workmanship is good.

On completion the equipment was operated under working conditions with satisfactory results and the insulation resistance of all circuits and apparatus was measured and found good.

This equipment is in my opinion suitable for a classed vessel.

Noted

TRus

27.4.44

Total Capacity of Generators 27.5 Kilowatts.

The amount of Fee ... £

Specification 21 5

Travelling Expenses (if any) £

Classification 21 5

When applied for,

20 APR 1944

When received.

19.

ADMIRALTY.

A/c rendered from

London 10 MAY '44

Surveyor to Lloyd's Register of Shipping.

Committee's Minute

THURS 4 MAY 1944

Assigned

See R. Mackay



© 2020

Lloyd's Register
Foundation