

COPY

Lloyd's Register of Shipping.



Port NAGASAKI.

26th July 1934.

CERTIFICATE No.1032.

This is to Certify that

at the request of Messrs.Mitsubishi Denki Kaisha,Ltd., Nagasaki.
attend at their works, on the 5th July 1934 & subsequent dates, for
the purpose of examining under test of the following Switchboard,
intended for Vessel No.581, now being built by Messrs.Mitsubishi
Jukogyo Kaisha,Ltd., Nagasaki.

One Complete Main Switchboard, No.62081, consisting of the following:-

Six panels for 260 K.W.Main Generators.
Two panels for 20 K.W.Auxiliary Generator.
Six panels for Engine part Motors.
Four panels for Deck part Motors.
Two panels for Lighting.

A high voltage test of 2000 volts A.C.was applied to all panels for
one minute, and insulation test, temperature rise test under
continuous current and calibration tests were carried out as
detailed below and all found satisfactory.

Three 1200 amps circuit breakers on 260 K.W.Main Generator Panels.

Continuous current of 1200 amps at 225 volts for 4 hours.
" " " 1500 " " " " " 2 " "

Calibration tests at 1680. 2040 & 2400 amps for Overload Relay.
" " " 60 & 120 amps for Reverse Current Relay.

One 100 amps circuit breaker on 20 K.W.Auxiliary Generator Panel.

Continuous current of 100 amps at 225 volts for 4 hours.
" " " 125 " " " " " 2 " "

Calibration tests at 125. 155 & 180 amps for Overload Relay.
" " " 4.5 & 9 amps for Reverse current Relay.

One 1500 amps circuit breaker on Engine part Motor Panel.

Continuous current of 1500 amps at 225 volts for 4 hours.
" " " 1875 " " " " " 2 " "

Calibration tests at 2100. 2550 & 3000 amps for Overload Relay.

One 1000 amps circuit breaker on Deck part Motor Panel.

Continuous current of 1000 amps at 225 volts for 4 hours.

This Certificate is issued upon the terms of the Rules and Regulations of the Society, which
provide that:-

"While the Committee use their best endeavours to ensure that the functions of the Society are properly executed,
it is to be understood that neither the committee nor the Society are under any circumstances whatever to be held responsible
for any inaccuracy in any report or certificate issued by the Society or its Surveyors, or in any entry in the Register Book
or other publication of the Society or for any error of judgment, default, or negligence of the Surveyors, or other Officers
or Agents of the Society.

Nag.Cert No.1032.

-2-

26-7-1934.

Continuous current of 1250 amps at 225 volts for 2 hours.
Calibration tests at 1400. 1700 & 2000 amps for Overload Relay.

One 800 amps circuit breaker on Deck part Motor Panel.

Continuous current of 800 amps at 225 volts for 4 hours.
" " " 1000 " " " " " 2 "
Calibration tests at 1120. 1360 & 1600 amps for Overload Relay.

For the purpose of identification the name plate has been stamped
as follows:-

L L O Y D'S
No.1032. *R*
T.K. 9-7-34

T. Kinnish
ASSIST.SURVEYOR TO LLOYD'S REGISTER.

Fee Yen 75:00



© 2020

Lloyd's Register
Foundation

009256-009266-0076 2/2