

(Received in London Office

Tests of 20 Steel plates manufactured by The Steel Works of Scotland of Glasgow  
for Boiler No. 186 to be constructed by Harland & Wolff of Belfast  
for S. S. Saint Illanus. Belfast Report No. 3212.

*Date first visit* ..... *last visit* ..... *No. of Visits* .....

The 20 plates specified in the accompanying copy of Advice Notes were rolled from ✓ charges. The tensile test has been applied to 2 samples as set forth below, and the temper and bending tests As required by Circular No 438

No.	Purpose.	Charge Mark.	No. of plates or bars in same charge	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins.	Remarks.
					Thickn.	Brdth.	Area.	Total.	Sq. Inch.		
					Ins.	Ins.	Ins.	Tons.	Tons.	%	
1	13.10 1/4 x 5 1/2 x 1/2	6344		5985	5.15	1.13	5.82	15.6	26.8	28.0	
2	13.8 3/4 x 5 1/2 x 1/2	6379		7088	5.1	1.1	5.61	15.9	28.3	25.5	

When a second test is applied, the result should be recorded immediately below the record of the original test. The number of plates or bars included in a rejection must be clearly stated.

Fee .....	£	:	:
Expenses £	:	:	:
	£	:	:

To be paid by The Steel Corp.

*Surveyor, Lloyd's Register.*

18. 6. 85-