

Rec'd 30/4/77

## ENGINES.

Are all the bilge suction pipes fitted with roses *yes.*

No. of feed pumps *2* and sizes  *$3\frac{3}{4}$  dia. x 19 stroke.*

What gauges are there attached to the engines and boilers ... *1 steam gauge in engine room. Common to both boilers. 1 " on each boiler in stokehold. 1 " on one insulated double acting 8" x 10 stroke*

Description and size of Donkey Pumps ... *one " single acting 4½ x 6 " the large one, from sea. Tanks & bilges*

Where do they pump from ..... *engine room. aft well & fore hold. Small one from sea & holdwell.*

No. of bilge injections *one* and sizes *4" dia.*

Are they connected to air, or circulating pumps *to circulating pump*

Is there a hand pump in the engine room *yes.*

Can it be worked by the main engines *no.*

Is there a deck hose of sufficient length to reach to any part of the vessel *yes (from crown pipe).*

## MAIN BOILERS.

Can the super-heater be shut off and }  
the boilers worked separately )

Description and area of } *2 spring safety valves 3 1/2*  
safety valves on each }  
boiler ..... } *diam = 19.2 area.*

No. of square feet of fire-grate }  
surface in each boiler } *36.*

Are there separate blow off and }  
brine cocks on each boiler, }  
independent of those } *yes.*  
on the vessel's skin )

Are all pipes, cocks, roses, and pumps in }  
connection with the machinery ac- } *yes (except bilge suction*  
cessible at all times..... } *in fire hold when full)*

# DONKEY BOILER.

Tested by hydraulic pressure to 100 lbs (reported), Date March 29<sup>th</sup> 77  
Description and area of safety valves one loaded direct 3½" = 9.6 area  
No. of square feet of fire grate 16.

## PIPES, COCKS, AND CONNECTIONS.

What pipes are carried through the bunkers *none.*

How are they protected

When were the stern tube, )  
propeller, screw shaft, ) *new.*  
and all connections )  
examined in dry dock )

Are the pipes, cocks, and valves ) *yes.*  
arranged so as to prevent )  
an unintentional connection )  
between the sea and the bilge )

Is the screw shaft-tunnel water )  
tight and fitted with a ) *yes.*  
sluice door, on bulkhead )

Except of the Donkey Boiler ) I was present when steam was raised & the engines worked. & the safety valves adjusted, & tested. Satisfactory  
April 21<sup>st</sup> /77 M.A.

Amount of Fee for Survey ... £ 7: 0: *Certificate*  
(Travelling Expenses, if any, £ ... 0: 5  
£ 7-5 *Received* 28/4/81

*William Allison*  
Engineer Surveyor to Lloyd's Register of Shipping.