

SURVEYOR'S REMARKS.

Timbering.

The Quality, *All of Oak, Scantling heavy, and all sound as far as*
 Squaring, and *can be seen. Deck Beams secured with oak ledging knees*
 Workmanship. *and heavy oak stringers 15 by 3. Hold Beams secured with*
*oak ledging knees. Hindtop & Bredder good. **

Planking.

Outside and Inside ** Outside & Inside all of oak, and in excellent*
 Quality, Edging, *condition, Decks, water way, Plank Shear & D.*
 and Workmanship.

Fastenings.

If Sheathed, *Copper Fastened to the walls.*
 Doubled, or
 Felted. *Single Bottoms.*

Repairs.

* "Timbering all British Oak, except Floors & 1st Footboards, some of the
 Deck Beams & Knees, Stettin & Bremen Oak, Planking, Keel to
 top of Bilge Elm, from thence to Wales Dantzic, the rest of outside
 all British Oak, Ceiling Dantzic Oak."
Vide Walter Paton's Letter
6/9/34 H.A.

General Observations
 and Opinion as
 required by the
 Instructions.

*This is a good, strong, and substantial vessel, and
 in a good state of efficiency throughout, and well
 found in all stores.*
a good A1 Ship.

Surveyed Afloat

The Amount of the Fee, £ *10 : 6* is received by me. *Malcolm Brown*

Committee Minute *17 September* ~~17 August~~ 183*4*

Character assigned *A 1 for 7 years* say *A 1 for 7 years*

C.D. West



Lloyd's Register
 Foundation

9 August 1834
Defective - gummy Oak
Refused to sign Surveyor's Report
what part is safe