


No.1844

(Received in London Office,



TESTS OF BOILER STEEL.

Tests of 10 Steel plate manufactured by The Steel Co. of Scotland of Glasgow for Boilers No. 70-1 to be constructed by Messrs. Hudson & Co. of Glasgow for the S.S. 9124 building by Messrs. Dobson & Charles

Date first visit last visit 2/5/84 No. of Visits

The specified in the accompanying copy of Advice Notes were rolled from charges. The tensile test has been applied to 2 samples as set forth below, and the temper and bending tests as required by Circular 92438

When a second test is applied, the result should be recorded immediately below the record of the original test. The number of plates or bars included in a rejection must be clearly stated.

No.	Purpose.	Charge Mark.	No. of plates or bars in same charge.	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins.	Remarks.
					Thickn.	Brdth.	Area.	Total.	Sq. Inch.		
					Ins.	Ins.	Ins.	Tons.	Tons.		
1	Outside Chamber	9649		720	495	1.14	569	14.8	26.0	28.5	The remainder of the plates advised were tested by the Steel Co. & the results stamped upon each plate.
2	Inside Crown	7589		3927	475	.84	399	11.75	29.6	22.5	

Fee £ : :
 Expenses £ : :
 £ : :

To be paid by The Steel Co. of Scotland Glasgow 20/5/84

James Webb
 Surveyor, Lloyd's Register, Foundation

84



Lloyd's Register
Foundation