

TESTS OF BOILER STEEL.

S. S. Galata
Tests of 21 Steel bars manufactured by The Steel Co. of Scotland of Newton.
for Boiler No. ✓ to be constructed by The No Eastern Eng Co. Ltd. of Sunderland.
for The S.S. Shipbuilding Co. No. 141. Vessel.
Date first visit 27/5/87 last visit 2/6/87 No. of visits ✓
The ✓ specified in the accompanying copy of Advice Notes were rolled from
charges. The tensile test has been applied to three samples as set forth below,
and the temper and bending tests applied to sample off each
length with satisfactory results

When a second test is applied, the result should be recorded immediately below the record of the original test. The number of plates or bars included in a rejection must be clearly stated.

No.	Purpose.	Charge Mark.	No. of plates or bars in same charge.	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins.	Remarks.
					Thickn.	Brdth.	Area.	Total.	Sq. Inch		
					Ins.	Ins.	Ins.	Tons.	Tons.	%	
	Stay Bars.	A.221		665	1.19	deci	112	31.6	28.4	27	
	"	"		675	"	"	"	32.3	29.0	26	
	"	"		721	"	"	"	32.8	29.4	27.	

DP 28/6/87

Fee £ : :
Expenses £ : :
£ : :

To be paid by

© 2021
Surrey, Lloyd's Register
flaw for
22/6/87