





S/S 'Vikingstar'

cleaned out the steel work in above spaces and in the E & B spaces, examined sealed, cleaned and recoated where required; all E & B tanks and peak tanks tested and found tight; the decks, hatchways covers & supports, battening down arrangements, casings, ventilators, h.t. down pumps, condenser, steering gear, masts, rigging and the general equipment, examined and all found or put in good order.

The gutter angle round bottom of settling tanks, in way of reserve bunker, as at present fitted appears quite efficient, and it was not convenient to have this altered at this time.

To complete the survey the bottom of under keel to be examined in dry dock, freeboard marks to verify.

James Bradley

Form :-

here and when tested  
Superintendent.

on and where tested and  
Superintendent.



© 2019

Lloyd's Register  
Foundation

W228-0152