

Coronda

Doubling plates fitted to chain pipes between upper & fore-castle decks (p. 48).

Air pipe to No 3 stand. Double bottom tank removed from below upper deck to & including goose neck on bridge deck.

Small fractures of bridge deck plating were noted at the corners of No. 3 hatch but as it was not possible to weld these at the present time, stiffening angles were bolted to the beam & deck plate in way.

S.P. List items :- The "holed bridge side plating etc. (p.8), poop
sheerstrake plate (port quarter) & fore. side plate No. 2 in 1st stroke above
sheer (S.S.)" were examined & found efficient meantime. R.H.W.

ANCHORS.

- When a bower anchor is supplied it must be clearly stated whether it is a 1st, 2nd, or 3rd bower.

CHAIN CABLES.

Recommendation (cont.)

1st strike above sheer (S.S.) at first opportunity. (In Italy - 60 fms. cable to supply). R.H.W.