

Day	Date	Name of Vessel or Builder and Yard No.	Object of Survey.	Where lying. (State if in Dry Dock or Afloat.)	Remarks, Recommendations and Progress of Repairs.
Fri	30.	Italian Prince	2nd No. 1	Barry Dock.	With Mr. Allen, Nos 1, 2, 4 (in hold) 5 D.t. and deep tanks staded, Nos 1, 2, 4 & 5 holds and bottom decks examined. Decks, cargo, wind, and crummings examined, etc.
Sat.	1	Italian Prince	2nd No. 1 L.M.C.	Barry Graving Sh.	Exam. propeller, and anchor peacocks WD $\frac{3}{8}$ " minor repairs recommended. J.S. to H. Brown, J.R. peck staled and all wooden deck hatch covers examined except in tankers.
Mon	3	Italian Prince	L.M.C. J.S.	Do.	Exam. all sea connections - cranks, thrust & intermediate shafting and bearings. Main pumps, circulating & general service pumps exam. throughout & valves of ballast pumps & aft & forward of asth. fuel pumps examined. Mountings of p. boilers exam. except check valves. Fan & dynamo engines, windlass & steering engine examined. Main engine valves and crummings examined, tail shaft & stern post exam. necessary repairs recommended.
..					Insulation examined and main piping staled to $\frac{1}{2}$ W.P. in Nos 1, 2, 3, 4 & 6 holds
..					2nd I.P. main piston & cylinder in port engine exam. & found satisfactory & standard main thrust shaft and shaft exam. & found satis.
..					Tail shaft examined and found satis. key to be replaced
Tues.	4	Italian Prince	L.M.C.	Do.	Exam. water & steam ends of ballast pump, and water end of asth. fuel pumps.

Day.	Date.	Name of Vessel or Builder and Yard No.	Object of Survey.	Where lying. (State if in Dry Dock or Afloat.)	Remarks, Recommendations and Progress of Repair.
Tues	4	Italian Prince L.M.C.	Barry Graving	Exam. dock valves of p.r.c. Coches & exam. p.r.c. Coches ext. & internally. minor repairs effected. H.P. piston & cylinder & L.P. piston exam. & found satisfactory. Elec. insulation tested. satisf.	
"	"	Marconi	S.S. 202 Barry Dock.	Exam. 207 D.B. tank (S) under test, satisf.	
Wed.	5	Marconi	Working Barry Graving	Vessel in dry dock. propellers, rudders, outside fastenings & and bottom exam. & found satisf. Water, airings, ventilation, hatches, coverings & hold & miscellaneous generally exam. & found satisf.	
"	"	Italian Prince L.M.C.	Barry Graving	Main condenser exam. under test & I.P. piston examined.	
Thurs.	6	Marconi	S.S. 202. Barry Dock	Exam. 207 D.B. tank (P) under test & found satisfactory.	
"	"	Trini	D.B.S.	Do.	Exam. shell of donkey boiler with lower part piston removed - found satisf. repairs arranged for vessel's return.
"	"	Italian Prince L.M.C.	Do	Exam. port fuel pump & port dynamo magnet and found satisfactory.	
"	"	Marconi	D.B.S.	Do.	Refrigerating machinery examined under working conditions & found satisf.
Fri.	7	Italian Prince L.M.C.	Do.	Do.	Exam. mountings on attd. with. and I.P. & L.P. cylinders.
"	"	Marconi	S.S. 202	Do.	Exam. 207 ^{6th} tank D.B. tank internally. recommended sealing & covering - satisf.
"	"	"	L.M.C.	"	Exam. port L.P. valve & hoses - satisf.

Day.	Date.	Name of Vessel or Builder and Yard No.	Object of Survey.	Where lying. (State if in Dry Dock or Afloat.)	Remarks, Recommendations and Progress of Repairs.
Tue.	7	Clanard	B.S.	Barry Dock.	Pvt. with examined throughout with mountings, doors & fastenings & found satisfactory.
Sat.	8	Italian Prince	B.S.	Do.	Std. boiler examined throughout with doors & fastenings & found satis. Winch endmast examined under test & found satis.
"	"	Inaroni	SS 202	Do.	Exam. E.R. tank under water test & found satisfactory.
"	"	"	A.M.C.	"	Std. L.P. tank pin & bolts exam & found satisfactory.
Mon	10	Inaroni	A.M.C.	Do.	A.M. Survey completed.
"	"	Clanard	B.S.	Do	Blr. examined under steam & SVs adjusted to 180 L/P.
"	"	"	"	"	P. S. 7/16" & 5/16" 7/16" & 7/16"
"	"	Nalon	Working Barry Graving	Propellers, & outside fastenings examined & found satisfactory.	W.D. P. 3/32" S 1/16"
Tues	11	Lennington Court.	Barry Dock.	Do.	With Mr. O.R. Chapman, examined HP cylinder & liner with piston & rod removed & repairs to ring of piston considered to be satisfactory.
"	"	Dewelland	Working Barry Graving	Propeller & outside fastenings examined & found satis. W.D. 3/32" minor repairs.	
Wed.	12.				
Thurs.	13	Italian Prince	SS 202	Barry Dock.	Exam. E.R. tank under water test after minor repairs, satisfactory. All SVs adjusted to 180 L/P temp.
"	"	"	B.S.	"	P C S