

Middlesex

Rpt. 6.

For the information of Surveyors and the Committee only.

Received at _____ Office _____ 19 _____

Lloyd's Register of Shipping.

(Report on Vessel No. _____ Port _____)

No. F. 348 SHIP ~~FORGINGS OR~~ CASTINGS.

I have to report that the undermentioned ~~Iron or Steel Forgings or~~
Castings, manufactured by Barrow Haematite Steel Co. Ltd.
of Barrow-in-Furness for the Vessel No. 1026, being built
by Swan Hunter & Wigham Richard of Newcastle-on-Tyne
have been inspected by me as set forth below and found to be, so far as can
be seen, sound. The castings consist of 8 Welin
Davit Arms - B & type

Mark on Forgings or Castings.

Lloyd's

No. R

John Houston

Davit Arms

Barrow-in-Furness

14/10/20
STEM.


	STERN FRAME.	RUBBER FRAME.	STEM.
Material* ...	<u>S. M. Open Hearth.</u>		
How made ...	<u>Cast & Annealed.</u>		
Dimensions ...	<u>Cast & Dressed.</u>		
Progress on Inspection ...	<u>7/11/18 to 1/10/20.</u>		
Date when Inspected			
CASTINGS.			
Tests on Standard Test Pieces. <u>Cast Nos.</u>	<u>67/1</u>	<u>2/3</u>	<u>114/2</u>
Site Test—	<u>145/3</u>	<u>77/2</u>	<u>85/4</u>
Tons per square inch	<u>103/2</u>	<u>119/2</u>	
Extension per cent. ...	<u>33.6</u>	<u>34.4</u>	<u>33.6</u>
Old Bending Test—	<u>33.6</u>	<u>33.6</u>	<u>33.6</u>
Angle before fracture	<u>35.0</u>	<u>34.8</u>	<u>32.8</u>
Drop Test—	<u>25%</u>	<u>26%</u>	<u>24%</u>
Height from ground ...	<u>26%</u>	<u>30%</u>	<u>21%</u>
Hammering Test—	<u>25%</u>	<u>25%</u>	<u>25%</u>
If made according to Rules and found satisfactory ...	<u>180</u>	<u>180°</u>	<u>180°</u>
	<u>180°</u>	<u>180°</u>	<u>180°</u>
	<u>Drop test dispensed with.</u>		
	<u>Yes.</u>		

SKETCHES OF FRAMES SHOWING POSITION AND DESCRIPTION OF WELDS OF FORGINGS.

Fee (if any chargeable) £ 1 : 1 : 0

To be paid at Barrow-in-Furness.

If of Iron, state whether scrap or puddled Iron. If of Steel, state whether made on the Open Hearth process.



© 2020

Lloyd's Register
Foundation

W 53-0200

W 53-0200

Notes

Pile

