

REPORT ON BOILERS.

No. 17409.

Received at London Office

29 JAN. 1919

Survey Report 18 Jan 1919 When handed in at Local Office 24 Jan 1919 Port of *Greenock*

Survey held at *Greenock* Date, First Survey *6th March, 1918*, Last Survey *12th Dec, 1918*

on the *Steel Steamer* *MENHIR.*

(Number of Visits *51*) Gross Tons }
Net

Built at *Cadiz* By whom built *Echir Larinaga* When built *1919*

made at By whom made When made

made at *Greenock* By whom made *John S Kincaid & Co Ltd* When made *1919*

d Horse Power Owners Port belonging to

ITUBULAR BOILERS—MAIN, AUXILIARY OR DONKEY. Manufacturers of Steel *Greenock & Glasgow*

or record *S*) Total Heating Surface of Boilers *1443* Is forced draft fitted *No* No. and Description of

One Single Ended Working Pressure *180 lbs* Tested by hydraulic pressure to *360 lbs* Date of test *12/12/18*

Certificate *1968* Can each boiler be worked separately Area of fire grate in each boiler *48.56* No. and Description of

boilers to each boiler Area of each valve Pressure to which they are adjusted

fitted with easing gear In case of donkey boilers, state whether steam from main boilers can enter the donkey boiler

distance between boilers or uptakes and bunkers or woodwork Mean dia. of boilers *18.0* Length *10.6*

of shell plates *Steel* Thickness *1 1/16* Range of tensile strength *28-32* Are the shell plates welded or flanged

of riveting: cir. seams long. seams *all chip* Diameter of rivet holes in long. seams *1 1/8* Pitch of rivets *8*

states or width of butt straps *16 7/8* Per centages of strength of longitudinal joint rivets *86.98* Working pressure of shell by

Size of manhole in shell *16* Size of compensating ring *flanged 1 1/16* No. and Description of Furnaces in each

Material *Steel* Outside diameter *41 1/2* Length of plain part *top* Thickness of plates *crown 8 1/16*

ion of longitudinal joint *welded* No. of strengthening rings *long* Working pressure of furnace by the rules *184 lbs* Combustion chamber

Material *Steel* Thickness: Sides *10 1/16* Back *10 1/16* Top *10 1/16* Bottom *11 1/16* Pitch of stays to ditto: Sides *8 1/2* Back *8 1/2*

If stays are fitted with nuts or riveted heads *nuts* Working pressure by rules *181 lbs* Material of stays *Steel* Diameter at

part *1.79* Area supported by each stay *77.4* Working pressure by rules *217 lbs* End plates in steam space: Material *Steel* Thickness *1 1/4*

stays *22 1/2* How are stays secured *all nuts* Working pressure by rules *181 lbs* Material of stays *Steel* Diameter at smallest part *6 9/16*

supported by each stay *396* Working pressure by rules *181 lbs* Material of Front plates at bottom *Steel* Thickness *1* Material of

each plate *Steel* Thickness *1 1/16* Greatest pitch of stays *15* Working pressure of plate by rules *184 lbs* Diameter of tubes *3 1/4*

tubes *4 1/2* Material of tube plates *Steel* Thickness: Front *1* Back *1 1/16* Mean pitch of stays *35 1/2* Pitch across wide

aces *14* Working pressures by rules *181 lbs* Girders to Chamber tops: Material *Steel* Depth and thickness of

centre *8 5/8* Length as per rule *30 5/8* Distance apart *8 1/4* Number and pitch of Stays in each *all 8 1/2*

pressure by rules *184 lbs* Superheater or Steam chest: how connected to boiler Can the superheater be shut off and the boiler worked

Diameter Length Thickness of shell plates Material Description of longitudinal joint Diam. of rivet

Pitch of rivets Working pressure of shell by rules Diameter of flue Material of flue plates Thickness

ed with rings Distance between rings Working pressure by rules End plates: Thickness How stayed

pressure of end plates Area of safety valves to superheater Are they fitted with easing gear

The foregoing is a correct description,
FOR JOHN G. KINCAID & COY., LIMITED. Manufacturer.

(1918) Mar. 6. 8. 13. 20. Apr. 5. 11. 15. 24. May. 29. June. 11. 14. 18. 20.

During progress of July. 17. 19. 22. Aug. 19. 23. 28. Sep. 3. 5. 10. 13. 16. 19. 23. 25. 26. 30. Is the approved plan of boiler forwarded herewith.

work in shops - Oct. 3. 7. 11. 14. 16. 21. 23. 25. 31. Nov. 4. 7. 14. 18. 20. 21. 26. 29.

During erection on Dec. 4. 5. 9. 11. 12. -

board vessel - - - Total No. of visits *51*

GENERAL REMARKS (State quality of workmanship, opinions as to class, &c.) *Workmanship good.*

This main boiler has been constructed under special survey in accordance with the approved Test Plans. Tested by hydraulic pressure and found tight and sound. It has now been shipped to Cadiz.

Survey Fee ... £ *4: 16* : When applied for. *24th Jan. 1919.*

Travelling Expenses (if any) £ : : When received, *4/24 1919*

Signature *James Brown*

Engineer Surveyor to Lloyd's Register of British and Foreign Shipping.

Committee's Minute *Glasgow 28 JAN 1919*

TRANSMIT TO LONDON

See *Clg fe. to 8/4* attached

W643-0223

© 2020

Lloyd's Register Foundation