

# REPORT of SUR

S. S. No. 2-14 subjects W849-0086

S. S. No. 2-14 subjects W849-0086

In Certificate numbered? It is to be made to



and rebushing was recommended, but owing to Admiralty regulations the vessel could not be retained in dock long enough to have the work done at this time. The Owners' Superintendent states that the rudder will be rebushed at the next time of docking, which, on the circumstances, might, in my opinion be approved.

The Special Survey No. 2 now completed as follows:-

N<sup>o</sup> 1 Compartment of double bottom and aft peak tank examined internally and tested under water pressure as required by the Rules with satisfactory results, Boiler space abreast of boiler examined, boats and hand pumps exam<sup>d</sup> and found in good order. The Leaky Rivets in cross bunker on port side, referred to in Southampton Report N<sup>o</sup> 9309 now renewed, and note in Special Reasons list regarding same might therefore be deleted. Anchors examined and found in good order.

Now done on account of damage :- N. 6 plate on 3<sup>rd</sup> stake below upper sheenstake (counting from forward) cut out and renewed, 2 adjoining plates on 4<sup>th</sup> stake below sheenstake failed in place. 1 frame cropped and partly renewed, 2.

When Anchors or Cables are supplied, the particulars are to be reported in the following form:—

Number of Certificate.	Anchors.*	WEIGHT, EX. STOCK.			WEIGHT OF STOCK.			TEST, PER CERTIFICATE.				WEIGHT REQUIRED by TABLE 30 or 31.			Description of Anchor.	Makers.	Where and when tested and Superintendent.
		Cwts.	qrs.	lbs.	Cwts.	qrs.	lbs.	Tons.	Cwts.	qrs.	lbs.	Cwts.	qrs.	lbs.			
	1st Bower ...																
	2nd "																
	3rd "																
	Collective Weight.																
	Stream .....																
	Kedge.....																

\* When a bower anchor is supplied it must be tested.

If Patent state name of Patent.

If Stockless, state Mechanical Test.

\* When a bower anchor is supplied it must be clearly stated whether it is a 1st, 2nd, or 3rd bower.

[illegible]

Frames braced in place as necessary. Cement chocks on main deck springer, cut out for access, renewed, also hold spurring refitted when repairs had been effected.

54