

of LIVERPOOL.

17th July 1926.

J. W. Leicester,

the Owners, survey the steel screw steamer "CHERRY FISHER" 729 tons gross of Lancaster whilst lying in Nicholson's Dry Dock, Glasen Dock on June 1st 1926 and subsequent dates for the purpose of ascertaining the extent of damage stated to have been caused by striking quay wall at Deadman's Dock, River Thames on 22nd February 1926.

For further particulars see Log Books.

FOUND.

Stembar buckled.

Port Side.

Main Sheerstrake No.1 plate buckled.

1st strake below sheer No.1 and 3 plates buckled.

2nd strake below sheer No.1 and 3 plates buckled.

2nd strake below sheer No.2 plate buckled.

3rd strake below sheer No.1 and 2 plates buckled.

4th strake below sheer No.2 plate buckled.

5th strake below sheer No.1 plate fractured.

RECOMMENDED.

Upper portion to be removed, faired and replaced. Lower portion to be faired in place.

To be faired in place.

To be faired in place.

To be removed, faired and replaced.

To be faired in place.

To be removed, faired and replaced.

To be faired in place.

To be renewed.



© 2020

Lloyd's Register
Foundation

S.S. "CREEK FISHER"

FOUND (cont'd)

6th strake below sheer No.1
plate fractured.

Forward length of bilge keel
and shall angle fractured.

16 frames set in.

Starboard Side.

Main Sheer No.1 plate buckled.

1st strake below sheer No.1
plate buckled.

2nd strake below sheer No.1
plate buckled.

5th strake below sheer No.1
plate fractured.

6th strake below sheer No.1
plate buckled.

RECOMMENDED (cont'd)

To be renewed.

To be cropped and part renewed.

2 to remove, fair and replace;
14 to fair in place.

To be faired in place.

To be faired in place.

To be removed, faired and replaced.

To be renewed.

To be removed, faired and replaced.

It was further recommended that one Breasthook and connections be removed faired and replaced; Fore peak tank top nosing plate and angle be released faired in place and re-riveted; all broken and disturbed cement be made good; all new and disturbed work coated and all placed in the same condition as before the damage was sustained.

J. H. Leicester
Surveyor to Lloyd's Register.

Rec £7: 7: 0.

Expenses £3: 17: 0.



© 2020

Lloyd's Register
Foundation

0008 2/2