

Rpt. 5 SGE (Inst) REPORT ON INSTALLATION OF STEAM HEATED STEAM GENERATORS  
EXHAUST GAS HEATED BOILER OR EXHAUST GAS HEATED ECONOMISER

Received London

(For use with Cert. SG or Cert. E)

FOR CONSIDERATION BY THE COMMITTEE OF LLOYD'S REGISTER OF SHIPPING

Ship's Name m.s. "GUANG MING" Port ROTTERDAM  
Gross tons 7314 Date of completing rpt. 22-4-65 Rpt. No. 60636  
Attached to (Port) Rotterdam Cert. SGE No. Place of survey, if different from above Flushing  
No. of visits on ship 5 First date 12-2-'65 Last date 23-4-'65  
Ship built by Messrs. Koninklijke Maatschappij Yard No. 327 When '65 Yr. Mo.  
Component installed by Messrs. Koninklijke Maatschappij "De Schelde" 4  
"De Schelde"  
~~SEMI EXHAUST GAS HEATED ECONOMISER~~  
exhaust gas economiser

For boilers only: Auxiliary or donkey (See key to R.B.)

SAFETY VALVES

\*Makers

H. Dewers-Bremen

\*Type

One D.E.S. semi-high-lift

\*No. and diameter

As approved 2-50 mm.

As fitted 2-50 mm.

Are safety valves fitted with easing gear? yes

Are drains fitted to all safety valve chests? yes  
Are safety valves of each exhaust gas heated economiser and each exhaust gas heated boiler which may be used as an economiser provided with entirely separate waste steam pipes and drains? yes

Are drains fitted to principal boiler mountings for steam? no

No. and type of water level indicators, each boiler none

Smallest distance between boiler or exhaust piping and oil bunkers or woodwork no bunkers nor woodwork in way

DECLARATION TO BE SIGNED BY INSTALLING ENGINEERS

To the best of our knowledge the component has been installed in conformity with the Rules, Regulations and requirements of Lloyd's Register of Shipping, and the foregoing particulars of installation are correct.

N.V. Koninklijke Mij. "De Schelde"  
p. proc.

(date)

(signature)

A previous similar case was for (Name) m.s. "SEA CORAL" and m.s. "SEA AMBER"

Port Rotterdam Rpts No. 56885-58868

DECLARATION TO BE COMPLETED AND SIGNED BY SURVEYOR AT PORT OF INSTALLATION

The exhaust gas economiser

described in (Port) Rotterdam

Cert. SGE No.

60636<sup>A</sup>

has been securely fitted in the (Name) m.s. "GUANG MING"

in accordance with the Rules under my inspection and to my satisfaction, examined under working conditions, and the safety valves adjusted to 9 kg./cm<sup>2</sup> A satisfactory accumulation test was carried out. The spare gear

required by the Rules has been supplied. The exhaust gas economiser

installation is eligible, in my opinion, for the notation E.G.E.

Date of Committee

Minute

See Rpt. 1.



A.C. van Bezuije.  
Surveyor to Lloyd's Register of Shipping

Lloyd's Register  
Foundation

012333-012339-0139

NOTE:—The particulars in this report are to be stated as fully and clearly as practicable. Where the answer is "no" or "none", say so. Ticks and other signs of doubtful meaning are not to be used. Wording not applicable to be cancelled. Where items are marked with an asterisk the particulars need not be repeated here if they are given on the relevant Cert. SG or Cert. E.