

total capacity

tons. FPT

tons; API

tons; MT

feet

tons.

precisely as in

(2m,4,5.)

to Chief Surveyors 13 05

Received from Chief Surveyors

SSEL'S NAME S.S. Castry

Report Cff No. 25039

For the CHIEF SHIP SURVEYOR and CHIEF ENGINEER SURVEYOR.

(In cases which have to be submitted to the Classing Committee "the endorsement to contain a succinct summary of any repairs that have been required and to show the cause or causes of such repairs, and also to bring out clearly any exceptional features in connection with the case so that the Classing Committee may have all the salient points presented in the endorsement."—Extract from Sub-Committee's Report, 24/5/92.)

No. 3 SURVEY PARTLY HELD.

due 3 04 When proposed to be completed

tion of Survey held, &c.

The S.S.No.3,due 3,04,was partly held at Cardiff in August last.

To complete the survey the holds above close ceiling require to be examined,plating drilled if considered necessary,bunkers cleared and examined,tank in engine space scaled internally,and the floors and intercostals in same examined,and the pumps,sluices and WT doors examined.

Completion of the survey has been deferred from time to time at the request of the Owners,who now state that the Steamer through an unforeseen circumstance has been delayed at Shanghai waiting for cargo,and has not sailed so quickly as anticipated. She is now waiting for cargo for London,where they expect she will arrive about the end of September.

The case is submitted for the consideration of the Committee.

FLM.c.8.02
NDB.04. assigned

13.7.05
13.7.05



13/7/05

Lloyd's Register Foundation

LRF-PUN-CFF85-0074

Referred to the Chief Ship Surveyor
and the Chief Engineer Surveyor.

C.H.P.
18 JUL 1905

Also for Mr. S. A. Hill to note.



© 2019

Lloyd's Register
Foundation