

S.S. "MANCHURIA"

Building at Copenhagen by Messrs. Burmeister & Wain No. 210.

Equipment letter z.

The Copenhagen Surveyor writes stating that the weight of the
kedge anchor supplied for this vessel is ;-

	Cwts.	Qrs.	lbs.
Anchor.....	7	. 1	. 0
Stock.....	1	. 3	. 17
	9	. 0	. 17

The weight required by Table 22 being ;-

	Cwt.	Qrs.	lbs.
Anchor.....	7	. 2	. 0
Stock.....	1	. 3	. 14
	9	. 1	. 14

It will be observed that the anchor supplied is 28 lbs. less
in weight than required, but the stock is 3 lbs. in excess.

The Builders state that they ordered the anchor to be of the
required weight.

It is submitted for the favourable consideration of the Committee
that the kedge anchor might, under the circumstances, be accepted.

TUES. 13 MAR 1900

Approved

C. D. J.
12/3/00

10-3-00

used 13.4



© 2021

Lloyd's Register
Foundation