

S.S. "Saikio Maru" Glasgow Report No. 8590.—
LLOYD'S REGISTER OF BRITISH AND FOREIGN SHIPPING
No. 5535

(Received at London Office,



TESTS OF BOILER STEEL.

Tests of 41 Steel bar manufactured by Messrs Brandmore & Co of Parkhead
for Boiler No. 255 to be constructed by the London & Glasgow Co. of Glasgow
for

Date first visit Sept 26th last visit do No. of visits One

The specified in the accompanying copy of Advice Notes were rolled from
charges. The tensile test has been applied to two samples as set forth below,
and the temper and bending tests to a sample from each bar
The 41 bar were cut from 19

No.	Purpose.	Charge Mark.	No. of plates or bars in same charge.	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins. %	Remarks.
					Thickn.	Brdth.	Area.	Total.	Sq. Inch		
					Ins.	Ins.	Ins.	Tons.	Tons.		
	Long 2 1/2 dia F162			50	Dia	1.01	.801	23.3	29	29	
	" 2 1/4 . "			62	"	"	"	23.6	29.4	32	1.10.87

Fee £ : :

Expenses £ : :

£ : :

To be paid by

Walter E. Robinson

Surveyor, Lloyd's Register.

Glasgow
30/9/87