

TESTS OF BOILER STEEL.

of 18 Steel Plate manufactured by The Steel Co of Scotland of Glasgow
 or Boiler No. 328 to be constructed by Messrs J. Gordon & Co of Glasgow
 or S/S building by Messrs Murdoch & Murray

Date first visit last visit 25/9/83 No. of Visits

The specified in the accompanying copy of Advice Notes were rolled from
 charges. The tensile test has been applied to 2 samples as set forth below,
 and the temper and bending tests as required by Circular 72432

Purpose.	Charge Mark.	No. of plates or bars in same charge	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins.	Remarks.
				Thickn.	Brdth.	Area.	Total.	Sq. Inch.		
				Ins.	Ins.	Ins.	Tons.	Tons.		
10.0 x 46 x 7/16	L410		1638	47	1.15	54	14.7	27.2	27.5	The remainder of the plates advised were tested by the Steel Co & the results stamped upon each plate
11.6 x 31 x 7/16	7434		1203	47	1.21	615	16.9	27.6	26.5	

JM 29/8/83

..... £ : :
 enses £ : :
 £ : :

To be paid by The Steel Co

James Webb
 Surveyor, Lloyd's Register,

Glasgow

27/9/83