



London

May 1899 the

H. Harlinton

The decks cleared & examined also the deck belf pumps sounding pipes sluice valves & tunnel doors.

The upper bunkers cleared & examined to complete the survey the following requires to be done viz:—

- ① The lower or sea bunkers to be cleared, ceiling lifted as per Rules
- ② The Engine & Boiler Room Ballast tank to be tested with water to light line & the tank top & bilges examined.

Charles J. Terry