

No. 6300


(Received at London Office, _____)

TESTS OF BOILER STEEL.

Tests of 1 Steel Plate manufactured by Messrs D Colville & Sons of Glasgow
for Boiler No. 984 to be constructed by Messrs Blain & Co of Stockton on Tees
for Messrs Swan & Hunter's S.S. No. 102

Date first visit January 23rd 1885 last visit January 26th 1885 No. of visits _____

The _____ specified in the accompanying copy of Advice Notes were rolled from _____ charges. The tensile test has been applied to 1 sample as set forth below, and the temper and bending tests to a shearing from each plate with satisfactory results.



When a second test is applied, the result should be recorded immediately below the record of the original test. The number of plates or bars included in a rejection must be clearly stated.

No.	Purpose.	Charge Mark.	No. of plates or bars in same charge	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins. %	Remarks.
					Thickn.	Brlth.	Area.	Total	Sq. Inch		
					Ins.	Ins.	Ins.	Tons.	Tons.		
1	21.1 1/4 x 62 1/2 x 1 1/2	4469		4116	1.25	1.40	1.750	48.20	27.5	23.5	
<div style="text-align: right; padding-right: 50px;"> D.P. 1/2/85 </div>											

Fee £ : :

Expenses £ : :

£ : :

To be paid by _____



© 2021

H. M. Dove
Surveyor, Lloyd's Register.

Glasgow
26.1.85