

Steel Screw Steamer No. 623 now being built by Messrs. Cochrane & Sons with a view to class 100A1, "Steam Trawler".

Equipment No. = 4793.

A letter has been received from the Hull Surveyors enclosing one from the Builders in which they state that the anchors supplied to this vessel have been ordered by the Owners  $8\frac{1}{2}$  cwts. and  $6\frac{1}{2}$  cwts. instead of  $7\frac{1}{2}$  cwts. and 7 cwts. respectively as required by the Rules.

It will be noted that the total weight of the two bower anchors supplied is  $\frac{1}{2}$  cwt. in excess of the Rule requirements.

It is submitted that in the circumstances the anchors supplied by the Owners merits the favourable consideration of the Committee for the figure 1.

C.T.  
17.11.14.

TUE NOV. 17. 1914

Approved.

BD

16.11.14  
Ans<sup>d</sup> 17  
1 plan



© 2020

Lloyd's Register  
Foundation