

COPY.

# Lloyd's Register of Shipping,

71, Fenchurch Street, E.C.

2nd January, 1918.

Dear Sir,

M. With reference to the S.S. "PORT DARWIN" building by Messrs. Workman, Clark & Co. Ltd., at Belfast, I have to inform you that this <sup>vessel</sup> is stated to be proceeding to your port where the Survey for Classification will be completed, and that to complete the Survey the following require to be done:-

Shelter deck to hose test. ✓  
Downton pump and steam pumps to be tried on bilges. ✓  
Hawsers, warps, etc. to examine and certificate ✓  
of steel wires to produce. ✓  
Some pipes in 'tween deck bunker and in after 'tween decks to be cased in. ✓  
Scuppers in Refrigerating Engine room to fit with screw down valve on Upper Deck. ✓  
Troughs in hospital to be fitted with plugs at Upper Deck. ✓  
Watertight doors on bulkheads Nos. 103 & 112 to complete and examine. ✓  
Rudder trunk to hose test. ✓  
Boats checks to complete and Boats to put out. ✓

I shall be glad if you will arrange for this matter to receive the necessary attention, and for the report of the Survey to be forwarded in due course, with a view to the classification of the vessel.

I am, Dear Sir,

Yours faithfully,

The Secretary,  
LIVERPOOL.

W1021-0063

Secretary.

Lloyd's Register  
Foundation