

TRANSLATION OF CABLEGRAM RECEIVED FROM COMMITTEE,

LONDON, 17th March, 1927.

HOUTHANDEL	Name of vessel
EVARO	Vessel is due at your port.
ENIRX	Vessel has been sold to
EWEGU	Japan
AFSXU	S.S.No.2 2nd P.S.or 5th P.S. must be completed
EWEGU	on arrival at
AGHUW	Japan.
ENETA	The following remains to be done to complete
AXHAK	S.S.No.2 2nd P.S.or 5th P.S.
	The examination of
	Hold(s)
AXPOW	Peak(s)
AWKAH	Chain locker
EGUEM	Lower
AWGEF	Bunker(s)
AWUMA	Engine and Boiler space
AWIMU	Deck(s)
AVROM	Anchors
AWJUL	Chain Cable
BANIW	Windlass
AKUNS	examination of steering gear
AKTYB	" "
AXCYL	hatch(es) pumps, sluices & watertight doors
ECVOF	and
BAMHE	ventilator(s)
ENIGD	the testing of
ECURP	all
BAFYR	tanks
AKYFY	verification of freeboard
AHCOV	No part of S.S.No.2 (etc) has been held as
BECIP	Boiler survey is due. (regards engines)

(Continued.)

W1096-0197½

© 2020

Lloyd's Register
Foundation

-2-

EBTIW	stop.	EBTIW	stop.
ANDSU	Bower anchor	EDEHU	Ascertain at once and cable
ANFUB	stream chain	(EKOSP	what arrangements have
ECVOF	and	(been made for
BALIT	towline	(EDUTH	completion of
ELFYD	require to be supplied	EJXYL	Special Survey
LIFEBOATS	lifeboats	ECVOF	and
AND	and	DIJUV	repairs.
MAINSTAY	mainstay		
ELPDU	require to be renewed	- E N D -	
AXMYW	main topmast		
EKPYX	to be		
REWEDGED	rewedged		
STEERING	steering		
GEAR	gear		
BLOCKS	blocks		
HATCHWEB	hatchweb		
SLIDES	slides		
FIDLEY	Fidley		
CASING	casing		
AND	and		
PIPE	pipe		
CASINGS	casings		
(EGDUF	in		
(
(AWOFY	bridge		
AWGEF	bunker(s)		
ELELI	require to be repaired		



© 2020

Lloyd's Register
Foundation

W1096-0197 1/2