

For the information of Surveyors and the Committee only.

Received at _____ Office, _____ 1902

Lloyd's Register of British and Foreign Shipping.

(Report on Vessel No. _____ Port _____)

500. SHIP ~~FORGINGS OR~~ CASTINGS.

I have to report that the undermentioned ~~Iron or~~ Steel ~~Forgings or~~ Castings, manufactured by The American Steel Casting Co. Chester, Pa for the Vessel No. 44, being built Newport News S. & D. D. Co. of Newport News, Va., has been inspected by me as set forth below, and found to be, so far as can be seen, a good and sound casting, and has successfully passed the tests prescribed by the Rules of the Society.

Harry C. Farrar
Surveyor.

	STERN FRAME.	RUBBER FRAME.	STEM. LOWER PORTION.
Inspection			Open Hearth Steel Cast as per approved plans. Dropped & Hammered 29 th Oct, 1902.
Inspected			

OF FRAMES SHOWING POSITION AND DESCRIPTION OF WELDS OF FORGINGS, OR PARTICULARS OF TESTS APPLIED TO CASTINGS.

Tensile test 66,000 lbs per sq inch
Extension on 8" inches = 14 %
Cold Bend 140°

[Signature]

(if any chargeable) \$ 15.00
paid at Philadelphia, 29th Dec. 1902.



© 2021
Lloyd's Register
Foundation

* If of Iron, state whether scrap or puddled Iron.

(if any chargeable) \$ 20.00

WIS31-0161