

ADVICE NOTE.

TELEGRAMS:
"LLOYDS, BIRMINGHAM."

STEWARTS AND LLOYDS, LIMITED.

BROAD STREET CHAMBERS, BIRMINGHAM, 1.

TELEPHONE 1
MIDLAND 1224 (12 LINES.)

WORKS ORDER NO. **E. 74554. K.**

1.10.34.

DATE

31/10 1934

TO

**Messrs. Charles D. Holmes & Co. Ltd.,
Hull Engineering Works,
HULL.**



PER **M/Lorry**

CARRIAGE **paid.**

CONSIGNEE

to your address for 'Boiler Department.'

YOUR REFERENCE

M 6101. 26.9.34.

MARKED

74554. HULL.

OUR REFERENCE
S 231

**1st Set in 14 days.
2nd Set in 21 days.**

DESCRIPTION

FOOTAGE
ORDERED

TONS C. Q. LBS.

FOOTAGE
SENT

**To pass Lloyd's Inspection.
ENGINE NO. 1467-70.**

**Weldless Steel Tubes, with
flanges screwed and expanded on,
except where otherwise stated.
T.P. 645, w.p. 215 lbs.,
To your Spec'n No. D.6763, and
Plan No. 94.5.**

**2. 1- 4 1/2" Skew, one end 5"
plain with loose scr'd flge.**

**1. 1- 4 1/2" Skew, one end "
plain with loose scr'd flge,
with 1- 2 1/8" dia Boss t/d
3/4" gas.**

**3. 1- 4 1/2" Skew, one end "
plain, with loose scr'd flge.**

4. 1- 4 1/2" Skew

5. 2- 3 1/2" Bends

6. 2- 3 1/2" Strts. 4'11"

Older Thk 1 1/2"

for 1464 and 1470


In the event of the Railway Co. being unable to cart these Goods it will be necessary for you to arrange for delivery, and we regret that we cannot hold ourselves responsible for demurrage or any contingent expenses arising therefrom.

To comply with Railway requirements we should be advised without delay if this material is not delivered within 10 days. Damage in transit to be reported to carriers in writing within 3 days of delivery.

Please address all empty casks and bags to us at Coombs Wood Tube Works, Halesowen.

Quantities shown equal 1 Set- 2 Sets required & delivered

*16 Loose Pipes }
6 " Flanges }*



© 2021

J.P. Sample
Lloyd's Register
Foundation

W1353-0176